Certificate of Location of Government Corner

ID#:440204 **Description:** 1/4 SEC COR 2 11 44 **Date Set:** 5/26/1978 **County:** Olmsted

Section: 02 **Township:** 104N **Range:** 14W **Monument Description:** Cast Iron Monument

Reference Ties:

The corner falls 8' south of centerline of E-W twp road, 4' west of fence south and in line with fence north
Punch mark (.25 from North edge) in N end concrete headwall NE 30.35'
Punch mark (.28 from Soutn edge) in S end concrete headwall SE 21.24'
This corner is located by GPS measurement

Corner History:

11-1853 Gov't Notes John Taylor, Deputy Surveyor West on true line between secions 2 and 11. 40.00 chs. Set quarter section post. Deposited charcoal and raised mound of earth and sod and cut trench and planted Osage Orange seeds north and South between pits and trench. 80.00 chs. To section corner.

8-1974 Olmsted County Surveyor dug at this corner but did not find anything. He also dug at the 1/16th East because a local farmer claimed there was a stone there, but did not find anything.

11-18-1974 Olmsted County Surveyor set a CIM over a 3/4"x3' rod midway and on line between the section corners. The corner falls 3' East of the fence South.

10-13-1977 Olmsted County Surveyor found record of a survey in 1882 by Thomas Hunter in the SE 1/4 Sec. 2 in road survey notes in a Thomas Hunter field book furnished by C.A. Armstrong on October 7, 1977. Hunter shows a measure East of 40.32 chs. With the 1/16th midway and a measure West of 40.09 chs.

5-18-1978 Olmsted County Surveyor dug again at the 1/16th East but did not find anything.

5-22,23,26-1978 Olmsted County Surveyor dug again at Hunter's prorated location at the S 1/4 corner 2 but did not find anything. Set a CIM over a 5/8" rod on line between the section corners and at Hunter's prorated locations. The Correct corner is 7.05' West of the 1974 CIM location (removed).

5-1979 Olmsted County Surveyor retied CIM. Old ties ambiguous. RPs- Punch hole top center sount concrete headwall SE 21.24', punch hole top center north concrete headwall NE 30.35'. The corner is 8' south of centerline E-W road in line with main line of fence south, 4' west of local fence south and in line with fence north.

6-11-2002 Olmsted County Surveyor found CIM down 0.5' in good condition.