Certificate of Location of Government Corner

ID#:530504 **Description:** 1/4 SEC COR 5 8 53 **Date Set:** 11/18/2008 **County:** Olmsted

Section: 05 **Township:** 105N **Range:** 13W **Monument Description:** 1" square pipe w/cap RLS #15809

Reference Ties:

The corner falls 6 1/2' east of centerline of CSAH 1 and 64' north of centerline of CSAH 16 east
County Survey Disk in top of guard post on east side of most southerly pillar at west end of I-90 bridge NW 64.51'
This corner is located by GPS measurement

Corner History:

1854 Gov't Notes Michael Karrick, Deputy Surveyor West on true line between sections 5 and 8. 40.00 chs. Set quarter section post in mound with trench, pits, and charred stake and osage orange seeds N.E. and S.W.

5-1856 Thomas Hunter (P.2 No.3), County Surveyor, used the corner to set the 1/16th East and the 1/16th South.

1891 Thomas Fraser in the plat of Simpson shows a measure of 977.5' from the corner to a stone set in the S.E. corner of Simpson (at the South end of Rochester St.) on the N-S 1/4 line of Section 5 and another stone (at the South end of Brown St.) 366' West of the first stone such that the line between the stones is at right angles to the N-S 1/4 line of Section 5.

11-1912 Dave Williams (P.188B), County Surveyor, set a point midway and on line between the section corners.

4-27-1976 County Surveyor dug for the stone 977.5" North as recorded by Thomas Fraser but did not find it. Dug 366' West of this point and found the stone at the South end of Brown St.

7-20-1977 County Surveyor set a 1/2"x2' rod 366' East of the stone found in Simpson 4-27-1976 and such that the line from the stone to the rod is at right angle to the line from the rod to the N. 1/4 Cor. 5.

7-26-1977 County Surveyor, the 1/4 Cor. 5-8 was destroyed in the construction of the I-90 bridge at the corner. The County Surveyor set a C.I.M. over a 1/2"x2' rod as the corner on line from the N.1/4 Cor. 5 over the 1/2" rod set in Simpson 7-20-1977 and at 977.5' South of the rod as recorded on the Simpson plat.

12-10-2002 County Surveyor found CIM in good condition down 0.3'. All ties match.

2-21-2006 County Surveyor found CIM down 0.4' in good condition.

4-15-2008 County Surveyor found CIM down 0.4' in good condition and referenced corner for 2008 construction. Removed and found 1/2" rerod down 1.8' in good condition and removed.

11-18-2008 County Surveyor set 1" square pipe w/cap at surface from 2008 construction tie out.