Certificate of Location of Government Corner

ID#:530804 **Description:** 1/4 SEC COR 8 17 53 **Date Set:** 11/18/2008 **County:** Olmsted

Section: 08 **Township:** 105N **Range:** 13W **Monument Description:** 1" square pipe w/cap RLS #15809

Reference Ties:

The corner falls in centerline of CSAH 1, 7' south of centerline of twp road west and 22' south of centerline of twp road east
County Survey Disk in NW side PP NE 96.90'
County Survey Disk in NE side PP SE 56.18'
County Survey Disk in NW side PP SW 54.81'
This corner is located by GPS measurement

Corner History:

1854 Gov't Notes Michael Karrick, Deputy Surveyor West on true line between sections 8 and 17. 40.09 chs. Set quarter section post in mound with trench, pits, and charred stake and osage orange seeds NE and SW.

5-1856 Thomas Hunter (P.4 No.7) used the corner to set the 1/16th S.

5-1856 Thomas Hunter (P.5 No.8) used the corner to set the 1/16th South and the 1/16th North.

4-1873 County Surveyor dug for the corner but did not find anything.

7-2-1975 County Surveyor stopped at corner and found nail still in place. Took RP's: C.S. disc on SW side of yard Power Pole NW 73.05. County Highway Department disc on N side PP #9715 SW 56.42'. Corner falls 9' South of centerline of road West & in centerline of N-S bit. surface CR 1.

7-26-1977 County Surveyor set a CIM over a 1/2"x2' rod as the corner. The corner is set E-W in the centerline of the N-S road and N-S such that the fence East at the 1/16th North is midway to the calculated Center of Section 8 and the fence East at the 1/16th South is midway to the calculated Center of Section 17. RPs- C.S.D. in SW side of yard power pole NW - 73.00', County Highway Department disc on north side of power pole #9715 SW - 56.37'.

12-10-2002 County Surveyor found CIM in good condition down 0.7'.

6-20-2005 County Surveyor found CIM down 0.7' in good condition.

2-21-2006 County Surveyor found CIM down 0.6' in good condition.

4-15-2008 County Surveyor found CIM down 0.6' in good condition and referenced for 2008 construction. Removed and found 1/2" rerod down 2' in good condition. Removed 1/2" rerod.

11-18-2008 County Surveyor set 1" square pipe w/cap at surface from 2008 construction tie out.