Certificate of Location of Government Corner

ID#: 631205 **Description:** SEC COR 11 12 13 14 63 **Date Set:** 10/2/2006 **County:** Olmsted

Section: 12 **Township:** 106N **Range:** 13W **Monument Description:** Cast Iron Monument

Reference Ties:

The corner falls 1' south of centerline of CR 131 and 7 1/2' west of fence north
County Survey Disk in PP ENE 93.81'
County Survey Disk in CP NNE 40.73'
This corner is located by GPS measurement

Corner History:

1853 Gov't Notes, William Jones; 80.0 set post for corner to section 11-12-13-14. RPs- 11" burr oak N60 E19, 10" burr oak N45 W26, 9" burr oak S 34 W23, 10" burr oak S26 E47.

1-1882 T. Hunter Pg.372 No.363; Found stone set unrecored survey 9-1873. SE bearing tree stumps still in place and found stone correct.

6-1898 W.Fraser Pg.631 No.571; Couldn't find corner. Corner washed out. Found stumps of SE bearing tree which Hunter used Pg.372 when he added that corner. 14 links (9.24' east of fence running south. Set stake as corner with stones piled around it. 16 west set stake.

6-5-1962 J. Kerr set CIM in solid rock bed by witness tree and other notes and measure S. 49° E. 50.3 feet to center of 16" Burr Oak tree, S. 20° 45' West 67.5 feet to center, of 16" Burr Oak tree, N. 70°30' East 142.85 feet to spike in Power pole No. D110 (gone 1993).

8-1971 County Surveyor removed CIM for grading. Set hub and nail in 2 oaks 50.06 SE to head of 30 D nail in hub NE side 18' burr oak, 67 SW to nail 20D in hut on SE side 18' burr oak. New RP to 1/16 pipe east of CIM 29.5 N to eyeball line power poles running east(S edge), 50' N to 3/8"x14" rod in hedge row approx. 2".

4-18-1972 County Surveyor set CIM over short rod and now in center of road. On removing CIM for grading nothing left but RPs, as corner on bed rock.

4-13-1981 County Surveyor found CIM up 1/2" in road and both reference trees still in place.

5-30-1997 County Surveyor found CIM down 0.8' in crushed rock CR# 131 with head broken off.

9-22-2006 County Surveyor found CIM without head down 0.9' in good condition.

10-2-2006 County Surveyor removed broken CIM and found 5/8" rerod down 2.1' in good condition. Set CIM over rerod down 0.2'.