Certificate of Location of Government Corner

ID#: 642406 **Description:** 1/4 SEC COR 23 24 64 **Date Set:** 10/16/2002 **County:** Olmsted

Section: 24 **Township:** 106N **Range:** 14W **Monument Description:** Cast Iron Cap on telspar pipe

Reference Ties:

The corner is the SE corner of Wook Lake Park and also SE corner of Lot 3 Blk 3
Top nut of fire hydrant N 77.26'
SE corner of mini-storage shed NW 53'
Minnesota Highway Disk in large anchor CP ENE 84.97'
Post w/sign 2' South
This corner is located by GPS measurement

Corner History:

1854 - Gov't Notes - W.B. Yerby, 40.00 set a section post in mound of earth and soil. Deposited charcoal, made trench & pitts, planted osage orange seeds NE & SW to trench.

5-1874 T. Hunter, P.250 No.251 found stake. 16 east set stake M&L 19.95.
16 west set stone 16x21/2x10 to point M&L 19.85, 16 staked line north for fencing, set stake M&L 19.971/2, 16 center NW1/4 24 set stake intersecting lines, staked lines north & west.

5-1895 W. Fraser, P.566, No.519, corner gone. Run lines N&S on section line, short 21 lks. Run line center 23 over 1/16 cor. South - Run line E1/4 24 over center 24. Set stone 21/2"x6"x18" which came 51/2 lks. 3.63 west of direct line on N-S section line and not midway. 16 east set stone and stake M&L 19.95, 16 north found stake set stone by side M&L 19.91/2. 16 west found stone set by Hunter M&L 19.85. Measure south 39.84, 16 center NW1/4 24 found stake P.250 set stone.

6-25-1964 J. Kerr, found 3/4" pipe in stones. Set CIM over 3/4"x20" pipe. 3/4" pipe up 20" in east-west fence. Corner lies 1182' east of centerline north bound lane US 63.

1968 J. Kerr found CIM in good condition.

5-23-1973 County Surveyor reset CIM over iron pipe in place of org stone and stake. Corner may shift in wet grounds.

9-20-1989 County Surveyor found CIM 7.4' south of E-W fence now laying on the ground. Set sign and post 6.4' north.

8-15-2001 Mn/DOT Survey Crew found CIM in good condition.

10-15-2002 County Surveyor found CIM down 3' leaning. Removed CIM and found 3/4" pipe down 4.9'. Removed 3/4" pipe and set 60d spike at surface at 3/4" pipe position.

10-16-2002 County Surveyor set 6' Telspar Pipe w/Cast Iron Cap up 0.2' over 60d spike. Set post w/sign 2' South.