Certificate of Location of Government Corner

ID#: 653504 **Description:** S 1/4 SEC COR 35 65 **Date Set:** 5/11/2009 **County:** Olmsted

Section: 35 **Township:** 106N **Range:** 15W **Monument Description:** Cast Iron Cap on telspar pipe

Reference Ties:

The corner falls 5' north of centerline of CR 126 and in line with fence north
County Survey Disk in S side PP #44278 WSW 105.84'
This corner is located by GPS reference stations "Marvin A & B"

Corner History:

1853 Gov't Notes John Ball, Deputy Surveyor West between sections 2 and 35. 40.00 chs. Set post and drove charred stake for quarter section corner. Built mound and dug trench per instructions. Planted SE Osage Orange NE Apple seed.

7-3-1980 &
9-5&8-1980 County Surveyor dug from the South edge of the road to 12'+ North of the North edge of the road and in line with the fence North. Found only a 1' diameter black mark in clay 1.0 West of the fence North and 21' North of the road centerline and in the bottom of the road ditch. This mark the possible location on an old post or telephone pole.

9-9-1980 County Surveyor after measuring to the E-W fence at the 1/16 North and the fence West at the 1/16 South and East and West 1/4 corners of Sections 2 and 35, the County Surveyor set a 1/2" rod as this corner 5' North of the center of the E-W road and in line with the fence North. This location holds the E-W fence at the 1/16 North midway to the calculated loc. Center 35 and the fence West at the 1/16 South at prorated Gov't measure to the calculated location of the Center 2. The corner came 33' South of the North road fence.

8-23-1994 V. Fangman set 1/2" pipe w/cap over 1/2" rerod.

7-20-2001 V. Fangman found and used his pipe w/cap at this corner for survey in NW 1/4 sec 2 105-15.

11-1-2002 County Surveyor found 1/2" pipe w/cap RLS #14888 down 0.3' in good condition.

10-5-2006 County Surveyor found 1/2" pipe w/cap down 0.3' in good condition. Removed 1/2" pipe and found 1/2" rerod down 0.9' in good condition. 1/2" pipe was not over 1/2" rerod. Removed 1/2" rerod and set 120d spike down 0.3' at 1/2" pipe position.

5-11-2009 County Surveyor found 120d spike down 0.3' in good condition. Removed 120d spike and set 5' telspar pipe w/Cast Iron Cap down 0.5' at 1/2" rerod position.