Certificate of Location of Government Corner

ID#: 712704 **Description:** 1/4 SEC COR 27 34 71 **Date Set:** 11/8/2005 **County:** Olmsted

Section: 27 **Township:** 107N **Range:** 11W **Monument Description:** Cast Iron Cap on telspar pipe

Reference Ties:

The corner falls in centerline of E-W twp road and in line with fences north and south
The monument is down 0.5'
County Survey Disk in N side PP WSW 120.29'
This corner is located by GPS measurement

Corner History:

9-27-1853 William A. Jones, Deputy Surveyor, measured east (Variation 8°39'E) 40.00 chains on random line between Sections 27 & 34 and set temporary post. Measured west 40.03 chains on true line between Sections 27 & 34 and set quarter section corner at average distance. Post in mound of earth and sod. Deposited charcoal, made trench and pits, and planted osage orange seeds north and south of trench.

4-25-1898 William Fraser, County Surveyor, (Book A, Pages 625-626, Survey No. 569) could not find any corner. Used line of old fence and willows running south and north from the corner for setting the Center 27 and the 1/16th North of the Center 27.

8-17-1977 County Surveyor dug for the corner with the backhoe but did not find anything.

8-23-1977 County Surveyor set Cast Iron Monument over 1/2"x12" rod on the line from the N 1/4 Corner over the 1/16th South and in center line of E-W road. The corner falls in line with fence South and in main line of fence north. RPs - CSD in N side PP SW 83.93', Punch hole in top of south end 12" CMP SE 22.80', Punch hole in top of north end 12" CMP NE 22.85'.

6-28-1994 County Survey Crew found Cast Iron Monument with head broken off down 1.1'. Removed head section and used cross of monument for measuring.

11-8-2005 County Survey Crew found Cast Iron Monument down 1.1' with head broken off, took local ties and removed. Found 1/2" rod down 2.2' in good condition, took local ties and removed. Set 5' telspar pipe with Cast Iron Cap down 0.5' from local ties to Cast Iron Monument. Elm tree gone and culvert disturbed. RPs - CSD in north side PP WSW 120.29'.

5-21-2018 County Survey Crew found telspar pipe at surface with cap missing. Lowered pipe 0.5' and added new cap.