Certificate of Location of Government Corner

ID#: 721106 **Description:** 1/4 SEC COR 10 11 72 **Date Set:** 4/1/2010 **County:** Olmsted

Section: 11 **Township:** 107N **Range:** 12W **Monument Description:** Cast Iron Cap on Telspar Pipe

Reference Ties:

The corner falls under N-S PP line
The monument is down 1.0'
Post w/sign 2' west
This corner is located by GPS measurement

Corner History:

1853 Gov't Notes William A. Jones, Deputy Surveyor North between Sections 10 and 11. 40.00 chs. Set a quarter section post in mound of earth and sod. Deposited charcoal, made trench, and planted Osage Orange seed E & W of trench. 80.00 chs. Section Corner.

11-1857 E. P. Bircher, Surveyor, per J. B. Fellows, Deputy, (Old Road Book, Road No. 97) used this corner (no description) in the survey of a N-S road between Sections 10 and 11.

6-26&27-1893 William Fraser, County Surveyor, (Book A, Page 518, No. 484) could not find this corner so set a 18"x6"x2" stone midway (39.81chs.) and on line between the section corners. He drove a stake at the 1/16 North and set a 1 1/2"x8"x16" stone at the 1/16 South. He also used this corner to set the Center 11, a 24"x5"x2 1/2" stone, at intersecting 1/4 lines. He set a 16"x8"x4" stone at the 1/16 East of the Center 11, midway (19.97 1/2 chs.) and on line.

1962 County Highway Department B226 P 2 found 1/2" rod over pointed boulder at 1/16 corner NW corner SW 1/4 SW 1/4 Sec. 11 RPs Sp D PP NE 34.7 - S.D. T.D. SE 91.25 a PI 13+89.38

11-12-1981 County Surveyor dug and found Fraser's recorded 2"x6" topped limestone standing 2' deep. Drove a 1 1/4" pipe on the South side of the stone and a 3/4" pipe on the North side. Set a Cast Iron Monument over all. Placed a post with survey marker sign 1' West of the CIM. The corner falls under the E-W fence which is now lying on the ground.

3-17-2010 County survey crew found broken CIM.

4-1-2010 County survey crew found broken CIM down 1.0' in cultivated field. Measured reference ties and removed. Found stone down 2' in good condition. Measured reference ties and removed. Set a 6' telspar pipe with cast iron cap from reference ties of the stone location.