Certificate of Location of Government Corner

ID#: 731805 **Description:** W SEC COR 18 19 73 **Date Set:** 9/12/2007 **County:** Olmsted

Section: 18 **Township:** 107N **Range:** 13W **Monument Description:** 1" square pipe w/cap RLS #15809

Reference Ties:

The corner falls 8 1/2' west of centerline of Stone Crest Dr NE and 166' south of centerline of Stone Pointe Dr NE
This corner is located by GPS reference stations "Layton A & B"

Corner History:

Gov't. Notes
80.00 Sec. post corner to sections 13-18-19-24
Black Oak 5 S. 25 W 52
Black Oak 6 S 2 W 262
Black Oak 14 S 7 E 97
Black Oak 12 N 1 E 244

8-1876 NOTE: P. 303 No. 298 stone captioned as corner (clearly not from survey P. 303).

1-1878 T. Hunter P. 328 No. 322 found original corner standing by fence corner. SEBT standing stumps of NE & SW trees alto within 2 lks. accepted stake as corner & left as ???? No meas. limestone by fence corner found and accepted as sec. cor.

3-22-1880 T. Hunter Bk. 5 P 108 Sec. 24 Cascade P. 38 - 1878 Shows 4 Bearing Trees (possibly original gov't). To corner used, measure west in this 1880 Survey 40.10 to stone at N. 1/4 24 also shows 1/16 south. Wrong stone at Center 24 no measurement to 1/16 south.

11-29-1963 John Kerr set CIM in place of stone. Corner lies 1.5' NW of corner post of 4 way fence. Center 24' red oak 4' west of S 9.5 to Center of tree. 16 west run line set 1/2"x24" rod M&L 1316.4 rod lies 2.8' north of E-W fence, no. N-S fence.

5-9-1984 County Surveyor found CIM standing, now 1.1 south of the corner post to fence N-S-E-W. Old C.P. gone 24" Oak SW 4.0' entirely gone - no trace. Found 4"x7"x13" limestone on ground SW of the CIM. Possibly original stone dug out when new C.P. put in.

12-16-1997 McGhie & Betts found C.I.M. in place and also the references.

10-10-2003 County Surveyor found CIM up .15' leaning East.

12-2-2003 County Surveyor found CIM at surface slightly leaning ENE. Took local ties then tried to straighten CIM but busted top off. Added 0.1' West from local tie to the East. Set CIC on 4.0' telspar pipe up 0.2'.

8-31-2005 County Surveyor removed cast iron cap on telspar pipe for new street construction.

9-12-2007 County Surveyor set 1" square pipe w/cap at surface from GPS and traverse data.