Certificate of Location of Government Corner

ID#: 740506 **Description:** 1/4 SEC COR 5 6 74 **Date Set:** 3/4/2002 **County:** Olmsted

Section: 05 **Township:** 107N **Range:** 14W **Monument Description:** Cast Iron Cap on telspar pipe

Reference Ties:

The corner falls 1' WSW of CP to fences N-S-E
Spike in north side of PP #24314 ENE 144.67'
County Survey Disk in West side of fence post N 24.20'
Sign on CP 1' ENE
This corner is located by GPS reference stations "Airplane A & B"

Corner History:

1854 Gov't Notes M. Karrick 40.00 set temp 1/4 section post south on true line between sections 5 & 6. 39.70 set 1/4 section post in mound with trench, pitts, chared stake and osage orange seeds NE & SW.

6-1874 T. Hunter P. 229 No. 232 fence corner post avered by A. Haney as set in original position of original stake. 16 west set stake M&L 20.031/2 (1322.3') North set stake at 23.45 (1547.7') then 16.25 (1072.5) total 39.70 (2620.2'). Near center NE1/4 6 set stake on true N-S 1/16 line at 17.91 2/3 (11.82.5' as property corner which ran east 15 chains, 9.90' then north 1.662/3 lks. 110' then east 5 chs. to first point set on section line, then E-W line parallel to N. line NE 1/4 6 bearing E line NE1/4 6 S 25'E-W line N15'W N. line S 891/4 E.

6-1917 J. Kerr P.270B B-10 P19 set stake as corner on N-S section line 2640 south to section corner 1320 north to 1/16 corner then 1314.5-6 NW corner 5 or 2634.5 north. Also set stake at 660 north, which is still property line.

11-16-77 County Surveyor set a CIM over a 5/8"x32" rod as the corner 1' WSW of the corner post to fences N-S-E. Dug 4x4 on line from NE6 to SE6 and at John Kerr measure from SE6 but found nothing. Also dipped area with electronic dip needle. Corner under E-W power line.

NOTE: Measurements from center to E1/4 5 indicates Kerr's stake here probably not on line and may be between hole dug and CIM (say 5-6' west of CIM)

7-26-2001 Mn/DOT Survey Crew found monument in good condition.

3-4-2002 County Surveyor removed 18" CIM, located iron rod down 2.8', took local ties. Set 6' telspar w/CIC over iron rod. Placed sign on wooden corner post 1' East.