Certificate of Location of Government Corner

ID#: 740905 **Description:** SEC COR 8 9 16 17 74 **Date Set:** 11/20/2007 **County:** Olmsted

Section: 09 **Township:** 107N **Range:** 14W **Monument Description:** 1" square pipe w/cap RLS #15809

Reference Ties:

The corner falls in centerline of bike path and 26 1/2' SE of centerline of church driveway on curve
Top center fire hydrant ENE 110.03'
State Reference Point in NE side PP #55-3 SE 30.01'
County Survey Disk in NE side PP SE 30.10'
This corner is located by GPS measurement

Corner History:

1854 Gov't Notes M. Karrick 80.0 set post for corner to sec. 8-9-16-17. Erected mound with trench, pit, charred stake and Osage Orange seeds at ea. angle.

7-1857 J. Fellows Pg.26 No.41 - used sec. corner 1/16 west 19.98 chs. M&L.

7-1857 J. Fellows Pg.27 No.43 - used sec. corner property line west. 14.98 chs. then 24.98' chs. to 1/4 cor.

4-1870 R. Perry P.108 No.147 set stone 3x4x19", meas. east 40.0 then 40.0 to SE9.

6-1892 T. Fraser P.489 No.464 found stone set P.108. West set stake at 18.681/2 (1233.2). Set stone 1/4 at 21.171/2 (1397.5). Corner as pipe in centerline east west road.

7-1935 county highway department - Found stone monument - Set 1" pipe on top.

5-1956 J. Kerr B.63 P.12 S S Rossi Meas. S line of S8 (5259.7 set 1/16 cor. at 1314.93). from SE8.

9-5-1963 J. Kerr set CIM over pipe - Drove pipe down R.P.'s center 36" Maple NW 45.7' Center 36" Maple SW 43.7' Spud Power Pole SE 35.48' Fence line running south E 4.5' Lies center east-west road.

4-4-1984 County Surveyor set a 5/8" rerod over CIM.

6-18-1992 County Surveyor - set ref. rod 5/8"x25" rerod.

1-28-1999 County Surveyor found 5/8" rerod in good condition down 0.3'.

9-18-2001 County Surveyor found 5/8" down 0.2' in good condition.

3-13-2002 County Surveyor removed 5/8" rerod, dug down & located CIM, took ties and set 1" square pipe w/cap at surface above CIM. Mn/DOT CSD in NE side of pp #55-3 NW 30.01' . Set sign and post 12' S.

4-24-2002 Mn/DOT Survey Crew found monument in good condition.

9-14-2007 County Surveyor found 1" square pipe w/cap at surface in good condition. Referenced corner for bike path construction and removed 1" square pipe.

9-17-2007 County Surveyor found CIM down 1' in good condition. Removed CIM and found 1" pipe down 2.8' in good condition. Removed pipe.

11-20-2007 County Surveyor set 1" square pipe w/cap at surface from bike path construction tie out.