Certificate of Location of Government Corner

ID#: 742105 **Description:** SEC COR 20 21 28 29 74 **Date Set:** 2/15/2002 **County:** Olmsted

Section: 21 **Township:** 107N **Range:** 14W **Monument Description:** Cast Iron Cap on telspar pipe

Reference Ties:

The corner falls 93' SW of hydrant at SW corner of Mayo Facilities warehouse building on Technology Dr. NW and 4' north east-west fence
Post w/sign 4' South
This corner is located by GPS measurement

Corner History:

1854 Gov't Notes, M. Karrick, 80.00 set post for corner to sect. 20-21-28-29 in mound with trench, pitts, charred stake & Osage Orange seeds at each angle.

4-1858 T. Hunter Pg. 52 No. 75 shows sec. cor. 1/16 west 19.50 chs. M&L to 1/4 post. (See survey for breakdown of North 1/2 sec. 29).

5-26-1863 P.C. Compton (Pg. 70, No. 100) established corner, no measurements shown.

6-1863 P.C. Compton Pg.74 No. 108 shows sec. cor. used to set 1/4 cor. 20-21 M&L. See survey for interior of sec. 21.
P.C. Compton Pg. 75, No. 109 used sec. corner for subdividing SE 1/4 Sec. 20.

11-1863 P.C. Compton Pg. 78 No. 117 Shows sec. corner used to set 1/16 East M&L to 1/4 cor. 21-28.

6-1892 T. Fraser P.489 No. 464 Found corner post which Mr. Elsworth avers was set at side of original corner. 16 North set 18" long irregular limestone M&L. 19.91 3/4 (1314.55') Not found by Kerr in 1960.

1960 J. Kerr - Run line NW Cor. 21 to SW Cor. 21 a recorded straight line with 3 stones not equal dist. apart. From NW 21 1313.4 - 1313.4 - 1314.55 - 1314.55 Actual 1314.9 - 1314.9 - 1315.6 - 1315.6 Found wood in clay. Set 1 1/4x42" pipe as corner.

9-1963 County Surveyor set CIM over 11/4" pipe. Corner comes 4' n.east - west fences.

11-24-1971 County Surveyor steel post with lath and license plate wrapped around bottom post south 4'. CIM 12" deep.

2-9-1976 County Surveyor found top 6" section of CIM broken. Removed and left remainder as corner. Corner now 18" deep.

2-21-1984 County Surveyor set survey marker, sign and post 3.4 south of CIM found 11/2' deep.

2-14-2002 County Surveyor found broken CIM down 2.0' in good condition.

2-15-2002 County Surveyor removed broken CIM and found 1 1/4" pipe down 3 1/2'. Removed 1 1/4" pipe and set 6' telspar pipe w/CI cap at surface.

4-4-2005 Center SW 1/4: County Surveyor found CIM down 0.8' in good condition. Set post w/sign 2' east. The corner falls 51' NE of centerline of CSAH 4 and 2 1/2' north of fence east.