Certificate of Location of Government Corner

ID#: 743605 **Description:** S SEC COR 35 36 74 **Date Set:** 10/11/2007 **County:** Olmsted

Section: 36 **Township:** 107N **Range:** 14W **Monument Description:** Cast Iron Cap on telspar pipe

Reference Ties:

The corner falls in the north entry garden in front of the Art Center
14 1/2' N of S edge of planter
17 1/2' W of E edge of planter
7' N of cover for electrical underground box
Face of SE corner of Civic Center NNE 51.84
Top of fire hydrant NW 76.64'
This corner is located by GPS reference stations "Mayo Civic A & B"

Corner History:

1853 Gov't Notes, John Ball, Deputy Surveyor, West between sections 1 and 36. 80.00 chs. Set post corner to sections 1,2,35&36.
Burr Oak 12 in. N4ºW 77 lks. Burr Oak 16 in. N151/2ºE 170 lks. Burr Oak 14 in. S43ºW 75 lks.
Burr Oak 14 in. S71ºE 25 lks.

1888 Thomas Hunter (P. 2 of Hunter's report to the Mayor and Common Council of the City of Rochester in 1888), County Surveyor, set an iron pipe where the original section corner stood.

8-4&5-1976 County Surveyor dug and found the recorded pipe (2" diam.) 91/2' deep. Left the pipe as found.

10-18-1976 Removed rod and set a C.I.M. (down 2') and set a historical marker over the C.I.M. Most N.W.'ly corner of lowest stone base (at top) of flag pole S.W. 43.03', C.S.D. N.E. side light pole S.E. 54.64.

5-1984 Removed above ground monument and left CIM below for construction of attraction center. RPs- punch hole in retaining wall on eye line to centerline of 3rd Ave, punch hole in retaining wall on eye line to south edge of Holiday Inn Bldg SW 134.81, CSD in 30" burr oak SE 129.07. Used EDM & T-Z for ties-see monumentation bk for notes. Also chained these corner of flagpole base SW 46.48, CSD in light pole SE 54.71.

8-1986 Reset above ground monument from references taken 5-1984. New RPs- punch hole most S 1/4 corner of sidewalk square NW 32.63, punch hole in most Wly corner of sidewald square NE 20.85.

11-1992 County Surveyor removed Mayo Monument. Used 1986 ties in conc. Sidewalk to check drillhole NW 32.63', drillhole NE 20.85.

9-1995 County Surveyor dug down to set monument and hit sprinkler. Will try another time.

10-11-2007 County Surveyor set 5' telspar pipe w/CIC down 0.3' from computed coordinates.