Certificate of Location of Government Corner

ID#: 850307 **Description:** N SEC COR 3 4 85 **Date Set:** 9/14/2012 **County:** Olmsted

Section: 03 **Township:** 108N **Range:** 15W **Monument Description:** 1" Square Pipe with Cap No. 42638

Reference Ties:

The corner falls in centerline of 8th St SE and 126' west of centerline of 20th Ave SE
The monument is at surface
This corner is located by GPS reference stations "Green View A & B"

Corner History:

6-12-1854 Gov't Notes John Cushing, Dept Surveyor, 80.60 intersect standard parallel No. 2 11 chs. 4 lks east of 1/4 post on south line section 33 in Twp 109-15 and set post for corner to sec 3-4. Erected mound with trench and pits and charred stake per instructions. Land: Rolling prairie 1st rate.

11-3-1981 Olmsted County Surveyor dug and found nothing.

11-17-1981 Olmsted County Surveyor set a telspar pipe with a CIC as the corner. Corner is 1.5 south of a survey marker sign and post in the E-W fence line and 117' east of a drainage ditch.

10-23-2000 Vince Fangman prepared Greens View II plat and found a telspar pipe with cast iron cap.

10-14-2002 Olmsted County survey crew found Pk nail at surface in good condition. The telspar pipe with cast iron cap is assumed to have been destroyed during the construction of 8th Street SE. The source of the found PK nail is unknown but the measurements fit what is shown on the plat of Greens View II.

1-27-2006 Olmsted County Survey Crew found pk nail in good condition at surface.

3-1-2010 Rudy Martin, MN/DOT Crew Chief, found PK nail in good condition.

5-12-2010 Olmsted County Survey Crew found pk nail at surface in good condition.

5-27-2010 Joel Thoreson, County Surveyor computed a new corner location on the standard parallel by intersecting the east line of section 4-108-15 with the south line of section 33-109-15. The computed location is 0.18' north of the PK nail. The computed location is accepted as the section corner and the PK nail is left inplace.

9-14-2012 Olmsted County survey crew set a 1" x 2' square pipe with cap at the computed position on the standard parallel which is 0.18' north of the PK nail. The PK nail was removed.