Certificate of Location of Government Corner

ID#: 850508 **Description:** N 1/4 SEC COR 5 85 **Date Set:** 1/5/2006 **County:** Olmsted

Section: 05 **Township:** 108N **Range:** 15W **Monument Description:** 1" square pipe w/cap RLS #15809

Reference Ties:

The corner falls 4' south of centerline of CSAH 13 and 48 1/2' west of centerline of CSAH 3 south
USGS BM "34 GJS" NE 104.83'
Punch hole in W end 24" CMP SE 44.60'
County Survey Disk in N side PP #40 NW 159.80'
This corner is located by GPS measurement

Corner History:

5-1889 Thomas Fraser (Pg.428 No.416), County Surveyor couldn't find the corner. Set a stake as the corner midway and line from NW corner section 5 to the NE corner section 5.

1934 Olmsted County Highway Department (Bk.82) found a boulder over an old stake. Corner 36' west of P.I.

11-1937 A. Leonard (Pg.471B) found a stone in the center of the road.

8-1966 John Kerr (B.94 P.48), Olmsted County Surveyor, couldn't find the corner. Set the corner on line farm SW corner section 32 T109N R15 rod set by Leonard found.

6-27-1972 Olmsted County Surveyor, untied references, believe CIM down some now. Trying to determine how much of lot properties east main street lay in Olmsted County. Found 1/2" pipe found 8-1966 set by A.E. Leonard 943.4 east of stone at N 1/4 5 when it was in place. Pipe 2.5 W 3' N of 12" elm in yard about 2' into yard from street. Found square bridge bolt set by J. Kerr in 1930's across street 47.84 from pipe and apparently a little south of line pipe was set on. See Kerr's Pine Island book notes for RP's.

9-15-1976 Olmsted County Surveyor found two stakes together 4 1/2' deep at the location of railroad spike found in the road.

NOTE: Correct corner is .4' north and 25.7' west of John Kerr's CIM (removed).

9-21-1976 Olmsted County Surveyor set CIM over a 1/2"x2' rod (correction of corner). Midway between NWS and NE 5 and on line from the CIM at S 31-32 to the iron at S 1/4 32.

7-11-2000 Olmsted County Survey Crew found CIM down 0.4' in good condition.

7-29-2005 Olmsted County Survey Crew found CIM without head down 1.5' in good condition and removed. Found 1/2" rerod down 2.1' in good condition and removed for 2005 overlays.

1-5-2006 Olmsted County Survey Crew set 1" square pipe w/cap at surface.

5-26-2010 Olmsted County Survey Crew found 1" square pipe w/cap at surface in good condition.