Certificate of Location of Government Corner

ID#: 851406 **Description:** 1/4 SEC COR 14 15 85 **Date Set:** 9/23/2005 **County:** Olmsted

Section: 14 **Township:** 108N **Range:** 15W **Monument Description:** Cast Iron Cap on telspar pipe

Reference Ties:

The corner falls 11' west of N-S fence
Hub in 14" Black Oak NE 16.45'
Center of 30" Elm E 43.0'
Hub in 28" Burr Oak SE 128.8'
Sign on wood post 1' E
This corner is located by GPS reference stations "Lucky A & B"

Corner History:

1854 Gov't Notes: Cushing, Deputy Surveyor; North between sections 14 & 15 40.0 set quarter section post. RPs- 6" aspen S22E 29 links, 4" aspen N55W 19 links

1-1858 T. Hunter Pg.48 No.70; Used corner. 16 west set corner.

12-1894 W. Fraser Pg.556 No.513; Corner gone, bearing trees gone. Set iron stale M & L 39.78. 16 north drove iron stake M & L 19.89, 16 south drove stake, 16 center NE 1/4 15 set stake and stone intersecting lines. 16 center NW 1/4 14 drove iron stake M & L 20.39. 16 west set boulder stake M & L 19.86 1/2.

9-1939 J. Kerr Bk.16 Pg.8; Run line from NW 14 south. Set bridge bolt 2' deep with wagon skein above. Found 1 1/4"x4' pipe at 1/16 north set by W. Fraser Pg.556. Also found iron at center NW 1/4 14 set by W.Fraser. RP 1/4 corner- 60D elm E 43.0, 60D twin oak NE 16.5

8-31-1964 J. Kerr set CIM over bridge bolt below plow.

6-1978 County Surveyor found monument with top broken off.

9-11-1980 County Surveyor at 1/16 west found 17" long pointed limestone down 1' and standing. Set a 1" square pipe with cap with the stone on the east side and shot from Knotting Thistle.

10-21-1981 County Surveyor dug from Kerr's CIM south for 4' to check line from W 1/4 corner 15 over stone found at the 1/16 east of the center 15 which came 2.04' south of the CIM. We found a short iron lying flat 1.3' south of the CIM and 1' deep.

8-8-2001 County Surveyor found CIM w/o head down 1.2' in good condition.

9-23-2005 County Surveyor found CIM without head down 1.2'. Took local ties and removed. Found bridge bolt down 3.0' in good condition and matching ties of CIM. Removed bolt. Set a 7' telspar pipe down 0.2' at CIM location. Survey marker sign nailed to wooden post east 1.0'.

11-2-2005 County Surveyor set CIC on telspar pipe.