1 9-24-71 found recorded stone. set 1" pipe. Stone is incorrect (1)

1/4 Corner Center of Plat Gone 105-13

9-20-95 GHD SET 1" SQ PIPE W/CAP

(#530409)

T-190 T Armstrong P 1128 L.S. Michael McConnell.

set stone 2 1/2 x 11 x 36. true entire lines.

42 1/2 lks north and 5 lks east of willow row north & south.

- 1/16 east set stone 2 1/2 x 10 x 36 M & L. 19.93 N 89°57E

Bearing of line N & L 1315.38' S 1°14'E

- south above 1/16 cor 12.50 to limestone 2x12x30

as L.W. cor 25 acre plot.

OVER.

9-24-71 dug for L stone set by Armstrong, 2½ x 11 x 36.
found stone 26" deep very near center road surface.
- set up random line from J. Kerr corner at ¼ 4-5
sighted east to clear trees etc on line east.
- stone at center 4 came 7.96 south of line. 3.6 N 3.6 W
- found 1/16 stone 13 14.47 east 8.1 south of random.
- line cont east - found that ¼ 3-4 iron at 1300.4.
Record 19.93 13.15.38' was 8.2' south of random.
- ¼ line reversed from 3 corners found line would fall
11.82 south of J Kerr corner as set.
J Kerr M & L on W line 4 would be 2630.5
- rod has 2640.82 from SW cor 4 or 10.32' N of Midway
10.32 - 7.82 or 2.60 south of projected line from east
- its evident that Armstrong did use Midway on west line 4.

#530409

Card # 2 Center 4 Pleasant Grove 105-13 (2)

9-24-71 Cont. using W 1/4 4 as set (only legal way to set corner) as true corner and 1/4 3-4. a proven and accepted corner than Center 4 would have to move. 3.86' north. 1/2 8.2' from 7.96 1/16 more N. 2.03 - set 1" x 22" bottered top pipe as temp corner over stone. RP pipe as set.

83.1 ENE to pipe cap on SE side PP# 17396

32.65 S to pipe cap on E side Cor P & fe S.

100 S. to 3/8" x 4' set 1' east of fence running S. set on direct transit line from center & easterly of two power poles on U & 90 North.

Corner may or may not be changed. one 1/16 E.

at 1/16 corner between Armstrong stone found at Center 4 and County witnessed corner at 1/4 3-4. believed to be true corner proved by armstrong line of stones & not by mens.
9-24-71 dug with tractor, macaine hole. deep and long. found limestone (R. 2½ x 10 x 36) down 3.5' same as record. only little thicker and not quite so long. stone at center, 1/16 stone found and corner at 1/4 3-4 perfect line but not M&L R 1315.38 Stone W. 1314.47 E 1300.4 (dug east at 1/4 3-4 found nothing east) set ½" rod over stone
36.72 SSW to Co H Dia E side PP# 17386.
66.69 SW to one nail NE side maple dia.
55.35 NW to 40 D on SW side 16" pine (39'± S to ¼ rod)

Card # 3 Center 4 ~~High Forest~~ Pleasant Grove 105-14 13 (3)

Cont line data E-W 1/4 line Sec 4 105-14-13 #530409

line from 1/4 3-4 over 1/16 over center 4 all on perfect line would fall 7.72 south of 1/4 4-5 set by J Kerr at.

2640.82 1320.42 1299.75 J Kerr.

2640.0 ~~2640.0~~ 1320.0 1299.55 Gont.

Armstrong claims corner set at 1/4 4-5 temp M&L 2637.7

J Kerr total 5260.99. Gont. 5259.55 Arm. 5275.4

J Kerr midway would be 10.32' south of present corner. or 2.6' south of where projected line would fall.

accepting J Kerr 1/4 4-5 rod and 1/4 3-4 as is, 1/16 stone or corner would mone north 2.03 and center pipe would stay N 3.86 - best is to ignore 1/16 completely as mine is crazy and lands common on both sides and center could be accepted as E-W on 1/16 mas

south side and lands common on N side so no difference.
If hen County grades it likely will be straight.
Wouldn't suggest setting C/M here. see how County does.

4-30-80 (1980 Remon Book) Set a 1" x 35" sq pipe with cap
The corner falls 4' North of the ℄ of E-W
CSAH #16 and 4' East of the line of fence South

The corner is 3.71 North and 3.61 East of Armstrong
corner by our 1976 traverse and 3.77 North and
3.28 East of the County P.I. Iron in place (1980)
RPs: Chisel Cross in top lug clamp on W. end 18" CMP
South 44.25

Chisel cross in top lug clamp on E. end
18" CMP SE 51.38

1/4 CORNER CENTER 4 PLEASANT GROVE 105-13 (4)

#530409

6-21-95 - FOUND 1" SQ PIPE W/CAP 4' NORTH OF ℄ CR #16. SET 1" SQ PIPE W/CAP 65½' SOUTH OF ℄ CR #16 + 10' WEST OF FENCE LINE SOUTH.
T@ REF PIPE
ART P.K. IN P.P. #47339 (1st POLE W ON N SIDE CR #16) TO CENTER 4
57° 48' 06.5"
TO CENTER 4
VA 91° 25' 39" dv 07
SLOPE 69.995 HOR: 69.975

9-20-95 - CHO SET 1" SQ PIPE W/CAP