8-17-82 CIM
4-26-87 New RP's defunct.

#532406 (1)

X

1/4 Corner 23-24 Pleas. Grove 105-13.

2-1870 Perry P102 no 142 S23.
found mound and Spruce Cor post - BT's standing
~~and Burial Blues & stumps~~, east corner.
- meas west to center set inters line 39.95.

9-1885 Hunter P403 no 392 S24 J. Baker, & Lowrie J. French.
found B tree and fence corner past refered to in P102.
set new burr oak post in old post hole. took B trees
4" burr oak. S 45° E 5 links marked B.T.
- 1/16 ~~west~~ (east) set stake 20.00 N & L 1320.
- 1/16 south set temp stake 19.89 1/2 N & L 1313.07 (over)
- north set stake on line 10.00 and temp 1/16 cor 20.00 N & L
39.99 1/2 N

4-1895 H Fraser P 563 No 517 S 23 J O'Connell.
W. Burger
L. Lourie

Corner "H5"
found corner P 403.
- Meas south 39.79.
- 1/16 north found stake P 102: M & L 20.00
set new stake.
- 1/16 center NE 1/4 23 found stake P 102
set new stake.

1938 Co Hwy Dept found 2" stake drove 1 1/4" pipe.
Sp fence post N 28.8
" tele pole NE 65.9
" W side of 2nd 20" Poplar tree S 98.5

Book 96 P. 96 last page

These are in H. F.
See Book 103. Page 5

Pleasant Grove 1/4 corner 23-24 #532406 (2)

Good notes on Back

7-20-82, 1/4 Cor 23-24: Dug with backhoe to 10' deep. Bottom of hole from 3' to 6' South and 4' to 8' West of the traverse nail. Found no roads on the way down. Still 2' to any black dirt. Dipped all around but got nothing.

7-30-82, 1/4 Cor 23-24: Dug again with C.H.D. backhoe farther East to cover the fence line South which may better fit Hunter's measure to the Center 24 considering roughness. Dug on line from W 1/4 Cor 23 over the Center 23 and plenty wide. Dug 11' to clay. No old roads. Found nothing except some roots which could be Hunter's B.T.

8-17-82, 1/4 Cor 23-24: Set a CIM over a 5/8" re-rod on line from the E 1/4 Cor 24 over the Center 24 and at the

Gov't Notes M.G. Karrick 1854
40.00 set 1/4 sect. post
Black oak 8 N 30 E 150 (T.H. 1885
N 40E 153 lks.
Dug trough

average of the line of the fence line South and T.H.'s measure from the Center 24. The corner is 6' South & E-W road and 2' West of the line of the fence line South.

RP: CSD in N. side pp # 13116 ESE 103.44
CSD in Top c.p. SSE 29.29

5-26-87 1/4 23-24: Corner to be destroyed by culvert construction. Set 1/2" rebar 1.4 West of wood fence post in fence line South. Set another 1/2" rebar 1' West of fence South and 169.51 South of 1st rebar
π @ N 1/4 rod & Pt S 1/4 rod to 1/4 Cor 23-24 179°14'40" dist. 80.79

"532406"e 1/4 23-24 105-13 PLEASANT GROVE
FOUND BOTH 1/2" REF RODS IN GOOD CONDITION.
TO N'LY ROD
TO S'LY ROD
VA 85° 32' 44"
SLOPE 170.02 HOR 169.505
B.S. 0°00'00"
ART 179° 14' 40" FOR 80.79 1/4 COR
SET 120d SPIKE DOWN 0.3' CORNER
FALLS 1' S & E-W TWP ROAD + 2' W
OF FENCE LINE SOUTH. PP# 13116 HAS BEEN MOVED.
CSD IN PP # 13116 SE 110.47

"532406" E 1/4 23-24. 105-13 PLEASANT GROVE
FOUND BOTH 1/2" REF RODS IN GOOD CONDITION.
AT@ N'LY ROD
TO S'LY ROD
VA 85° 32' 44"
SLOPE 170.02 HOR 169.505
B.S. 0°00'00"
ART 179° 14' 40" FOR 80.79 1/4 COR
SET 120d SPIKE DOWN 0.3' CORNER
FALLS 1' S & E-W TWP ROAD + 2' W
OF FENCE LINE SOUTH. PP# 13116 HAS BEEN MOVED.
CSD IN PP# 13116 SE 110.47