South 1/4 Corner Sec 35 Pleasant Grove 105-13
#533504

Government Survey tie of 2.50 Chains west to a stone 4x10x15 at North 1/2 Sumner township, Fillmore County

N. Sec. Cor 1-2, 104-13 6-2-81 Dug with backhoe at appx tie of 165' from So. 1/4 35, 105-13 & Fd Govt stone shattered but put together to form 4x10x10. Put RR. Spike on North & South sides of stone. Set 1" sq pipe at surface. Stone was 1½" North of & E-W Rd, in line fence South & 167.3 West of tree. nail at So 1/4 35, 105-13

RP's Spike in top Cor. post SE 50.5

Spike in side cn. post SSW 36.8

6-4-91 S. 1/4 Cor 35 : Dug with backhoe at tie of 165' (Govt) from No. 1-2, 104-13. 7d stake hole after scraping a dark spot 18" in diameter down about 1/2 foot. The stake hole went down ± 1 foot into clay. Set 5/8"x18" Iron in stake hole with Junk around. Stake hole is 1.2 West & .25 No. of Trav. Nail. Set CIM over 5/8"x16" rod. The corner is 166.09 East of pipe over stone @ N 1-2, 104-13.

RP's: C.S. Disc in Co. Post No. 45.56
In ℄ of E-W road -
No 1-2, 104-13 (pipe) West 166.09

Trav. Nail } SE 8.54
SW 13.33

Stake hole } SE 9.45
SW 12.57