#621809 (1)

X

1/4 corner Center 18 E yota 106-12.

6-1893 W Fraser P512 no 480 L18 J.W Olson J. Campbell.

set stone with marked stake by side

at true inters lines. 1313.4.

1/16 south drone stake 19.90 M & L N 1/4° W

1/16 west drone stake on line and 19.98 west 1318.68 N 89°52' E

- set stake at 1/64 corner. M & L above 1/16 & W 1/4 18

at 9.33 for line south (from W 1/4 18-ones)

615.78

- then 1/16 stake at 1231.56 - then 19.98 to center stone set 1318.68.

total 2550.24

10-1930 J Kerr B4-P10 S18.

NW 3.8
NE 9.9

feet stone 3x10x22 + stake inter lines
16" Work S 40° E 20.7
12" " " N 88°? 27.75.

Meas of N-S 1/4 line 5254.0 positive meas.

Meas west to W 1/4 18 2545.9. questionable believed correct
set 1/64 corner 612.9' east of W 1/4. 18. no descriptive
-1/16 north set stone at 1316.5
-1/64 north set stake at 656.8 as 1/2 way point
set corner 1/64 612.9 east of W 1/4 18 after cruit line only to E 1/4 18
Evidently 2633.0' N to N 1/4 18 - 2621' S to S 1/4 18.

#621809 (2)

¼ Corner Center 18 Eyota 106-12

8-20-1981 Center 18: Calc. location of Kerr Center 18 and also Kerr's tie to White Oak believed to be Kerr's NW bearing tree would put his corner about 2' over the West edge of ditch washed 8'+ deep. Found stone of exact Kerr dimensions 6' East at this location and at the bottom of the ditch. We dug on the E-W ¼ line from edge of bank West but 1'+ of sand over natural soil and did not have time to dig thoroughly. We did, however, find the base of a small post or possible stake beneath the sand and extending 1½' into soil. This post 2.3S and 3.0E of t.n. Kerr's center calc 1.7 So and 8.7 East of t.n.

LRP post 2 t.n. NW 3.9 Spike in Elm NE 4.9

1/4 Corner Center 18 Eyota 106-12

8-25-81 Center 18: Dug on E-W 1/4 line from a point 3' East of the t.n. East for 3' to 4' to the edge of ditch. Dug off top 1½" of sand to get to natural soil. Found hole of 2" to 3" diameter running down 2' feet with about 6" circle of sand around it most of the way. Probed dropped in to hilt but no wood at all. Took ties: Spike in Elm NE 2.7
Spike in Cut of Elm NW 6.87