9-3-1963 set C/M as corner. (N. rd school)
Corner removed for airport sewer. 8-21-73. 11-28-73 reset monu. #630705
Cert 4-15-75
section corner. west 7-18 Marion 106-13
4-7-78 Set CIM
east 12-13 Roch. 106-14
4-1898 H Fraser P622 No 565 L18 J. Smith E Keene.
stake anered by Mr. Hudson & Mr B Smith as having
stood just north of corner past stump of LEBT.
checked with meas to that spot.
- set new stake just north of corner past
-16 east set stake & stone .4 x 5 x 18 on set line
and 18.92/1235.52 then 19.97 to 1/4 cor stone.
-16 south set stake M&L 19.96.
-16 center NW 1/4 18 set stake & stone 4 x 9 x 24 inter lines
meas E
1139 B16 P10 L7 found limestone N side cor post 4 way fence 2555.7

9- 1963. J Kerr corner long used for surveys.
set C/M in place of stone as corner.
corner lies just south of fence corner.
- found 1/16 stone east in earlier survey.

1948 J Kerr B36P51 ran line south 2637.0 set brick
axle M&L at 1318.5 (then on south shoulder road).
- run line east. 2556.0 found recorded 1/16 stone at 1236.37
then 1319.63 to stone at N 1/4 18 R. 1318.02' R 1235.52'
1/16 stone came west of N-S fence considerable distance (adverse poss. 19 yrs) 66.
- set 1" pipe as 1/16 in center NW 1/4 18. at AZ 90°12' 1237.36 from
1/16 shaft by school. placed 1' deep as a controversy adverse poss. corner.
1/16 center 24" oak AZ 165°50 18.8' - Center 30" oak AZ 245°30 96.8'
- Schoenfelders sub not laid out by true line, but as in fence.
AZ 148°09 109.3 to fence then AZ 180° 129.74 to ℄ road cor Sab.

#630705

(2)

Card # 2 West 7-18 Marion 106-13.
East 12-13 Rochester 106-14

8-21-73 C/M to be removed for sewer to airport
set hub in place of C/M.
set 1/2" x 30" rod at 100' east of fence running east.
then another rod 91.5 further east.
100' rod. RPS. Nail on W side elm. Northerly 28.62. 8"
Nail on NW side elm Northeasterly 39.12 6"

191.5 rod and 6' south nail east side 7" dia elm

11-28-73 reset C/M all sign of corner gone.
ac in center of dug area at airport sewer where
sewer angles westward at this point. Cover

Corner comes just SSW'ly of new 10" tile pole size corner post. set small rod & glass below.

2.1 ENE'ly to disc and concrete S side Co post
3.65 due North to center punch mark in most southerly bolt of 4 bolts holding manhole cover.

2-25-77
Retied C.I.M 13 sewer line is to be continued to the South

Spike in N. side	10" Elm	E.N.E	55.95
Spike - disc in N.E. side blazed	11" Elm	N.W.	97.10
Spike - disc in S. side blazed	30" Elm	W.N.W.	125.63

Found both ½" rods East in place.

#630705 (3)

Section Corner | West 7-18 | Marion | 106-13
East 12-13 | Rochester | 106-14

4-7-78 Set a CIM over a ½"x21" rod from RP's.
The corner is 3.42 S. of the S. edge of the ring around the manhole cover and 1' West of a survey marker sign post in the N-S fence line.
New RP: CSO in West side of C.P. to fences S and E

Good Notes, Wm Jones, 1953 N 1.81
80.00 S. [illegible] to stakes 7-12-13-15
Br. Oak 12 S 12° W 1.8 lks.
" " 14 N 0°-5' W 1.99 lks.

This corner on East side of bituminous like path running North from Pine Wood School (apprx ¼ mile N.)