11- ~~26 1963~~ set CIM only 1"x30" pipe & cedar stake
3/28/89 SET 5' TELSPAR PIPE/CIC

Section Corner 13-14-23-24 Rock 106-14. (1)
5-1874 Hunter P250 no 251 L23-24 J Easton #641305
found corner fence post in what appeared as H & D Smith.
Mound of fence North & West accepted post as corner.
-16 south set stake M & L 19.97 1/2
-16 east set stake in mound M & L 19.88
- Meas west 39.68.
-16 center NW 1/4 24 set stake inters lines

12-1875 Hunter P289 no 285 L14 Williams, Detrander
found cedar stake driven by. Holden Smith in place P250
- Meas west 39.68.
- 1/16 north set stake M & L 19.93.

over

5-1895 H Fraser P 566 No 519 L23-24 J Eastone
found cedar stake P 289 set stone 3x6x18 beside stake
-16 east could not find stake set stone M&L 19.87.
-16 west set stone M&L 19.82.
-16 south found stake set stone beside it M&L 19.97½.

11-26-1963 J Kerr corner used many years.
set C/M over 1"x 30" pipe & cedar stake.
corner lies within 1 foot of corner post. Southeasterly.
stones 10x8x3 on north & south sides of corner.
-16 north pipe flush surface by fence cor M&L 1315.85.
Gov't notes W. B. Yerby
80.00 set a post in mound of Earth and soil
made from crib pits - depressed charcoal
planted / Osage Orange stakes WE - SW - 1
tree to each to secs. 13, 14, 23 - 24

Sec. Cor 13-14-23-24 Rochester 1CC-14 (2)
#641305

6-1857 T. Hunter Pg. 31 No. 48 used Corner
1/16 North 19.93 m/L

6-1857 T. Hunter Pg. 31 No. 49 show Sec. Cor.

9-18-1980 Sec. Cor. 13-14-23-24: Took RP's to CIM in case corner destroyed by water main. Corner was 18' South of ℄ E-W road and on NE side C.P. to fence South and West.

RP's: CSD N. side pp NW 152.03

CSD N side pp NE 134.55 1989 134.05

151.74 Punched "V" in Westerly side manhole ring

(Note: Do not use punch mark someone put in cover)

134.59 3-18-82 CIM still in place but ground soggy and

15.31 tie indicate leaning West. Removed CIM for sewer Construction this time

E 15.27

3/28/89 CHECKED TIES FROM 1980 TO A 2x2 HUB WITH MARK ON TOP, WE MATCHED BY .01' SO WE SET A 5' LONG TELSPAR PIPE/CIC, RP's

	(1980)	(1989)
CSD IN PP NW	152.03	152.03
CSD IN PP NE	134.55	134.05
"V" IN MANHOLE RING	E 15.27	15.25
CSD IN W SIDE P.P.	NORTH	34.18
FACE OF C.P.	SW	0.5'

7-16-96 FOUND CIC/P² IN GOOD CONDITION. IT WILL BE DESTROYED IN CONSTRUCTION OF MENARD'S BUILDING + LOT.
SET 1" SA PIPE W/CAP AS REF ON NORTH SIDE OFF RAMP TO HWY 52 IN NE 1/4 SEC 23 106-14.
NORTH EDGE CONCRETE RAMP SW 15.5'
BROADWAY AVE SIGN NW 16.7'

SECTION CORNER 13-14-23-24 ROCHESTOR 106-14 (3)

#641305

7-16-96 CONT'

T@ REF PIPE

&RT PLUMMER BLDG SPIRE TO SEC COR 13-14-23-24

59° 09' 45"

&RT TOP SW COR LARGE WHITE BLDG IN WOOD LAKE PARK

TO SEC COR 13-14-23-24

261° 07' 20"

TO SEC COR HOR 540.90