6-7-72 found Co H.D 4pt 2x2 X16 hub; reference.
6-20-72 run line with elec meas set CIM M&L (1)
11-7-77 Set 10" CIM with ½"x2" below.
1/4 Corner 5-8 Cascade 107-14
#740504

1857 Horton P84 no 129 W½ S8

Meas west 39.98 2638-68
Meas south M&L 19.95 1316.7 (2633.4 set for line west.

Corner would have to be set M&L Unless meas were
Not allow T. boundry fences N&S.

1938 B103 P51 Co H.D. Total Meas ~~5266~~ 5268.2

11-7-77 Set 10" CIM over CIM in place. Corner in ℄
E-W road.

over.

6-17-72 Co surv. found no records worth researching
dug from 3' N & To 4'+ S of ℄ - tele cable. 2' from N. edge.
found 2"x2"x16" Co HD hub in center road and
line fence N orth and south (likely assumed).
accepted corner until proven otherwise after massive
digging carefully. - set ½" x 2' rod as temp corner.
no mons or line in any direction. road gone to clay.
81.~~25~~ N W To Center of Top of domed tele cable post.
~~33~~ 33.54 N To Center corner post. pepsi cap.
~~100~~ 99.91 N To ½" x 2' rod. 6 west of steel fence line post
no azimuth on rod.
6-26-72 Zoped & ran line. reset rod with C/M ney Set M & L
½" x 18" rod - moved corner .09' N and .39 W. 2633.25

Cascade 1/4 corner set 8 #7410504 (2)
Govt Works mk. Karnak 1854
40.00 Set temp 1/4 sect post
West on true line between sects 5 & 8 N 90° W
40.00 Set 1/4 sect. post in mound with
brush, pits, charcoal stake & Orange
Orange scribe W. E. & S. W.

11/20/89 FD CIM WITH BROKEN HEAD, SET
SIGN ½ POST SOUTH IN N-S FENCE LINE