/ 11-16-77 Set CIM. #740506

¼ corner 5-6 Cascade 107-14

6-1874 Hunter P229 No 232 Lb. M Colby.

fence corner post anered by A. Haney as set in orig position of orignal stake

-16 west set stake M+L 20.03½ (1322.3'

- North set stake at 23.45 (1547.7' then 16.25 (1072.5 total 39.70 (2620.2'

- near center NE¼6 set stake on true N-S ¼6 line at 17.91⅔ (11.825' as prop corner which ran east 15 chs. 9.90' then north 1.66⅔ chs. 110' then east 5 chs to first point set on section line. then E-W line parallel to N line NE¼6

(over)

bearing E line NE¼6 S25'E – W line N15'W
N line S89¼E

6-1917 J Kerr P270B B-10 P19 S5-6 Cyoung.
set stake as corner on N-S section line
2640 south to section corner – 1320 north to ¼6 corner
then 1314.5 to NW cor 5 or 2634.5 north Hunter 26205
– also set stake at 660 north, which is still property line.
11-16-77 Set a CIM over a ⅝" x 32" rod as the corner 1'WSW of the
corner post to fence N-S-E. Corner .4 West and .85 So
of t.n. Dug 4x4 on line from NE6 to SE6 and at John
Kerr measure from SE6 but found nothing. Also dipped
area with electronic dip needle. Corner under E-W power line.
RP: Spike in N. side of pp # 24314 on N side of
fence East ENE 144.67
Note: measurements from center of 6 to ENG's indicates Kerr's stake more
probably not on line and may be between hole dug and CIM (say 5-6' West of CIM)

Cascade 1/4 corner 5-6 #740506 | 2

Govt Works 1st. Korrick 1854

40.00 Set temp 1/4 section post

South on true line between Secs 5 & 6

39.70 Set 1/4 sec. post in mound with trench pits, charred Stake & Osage Orange Sreds NE & S.W.