11/20/89 SET 10" CIM OVER CIM #740805

9-24-1963 set CIM over 2½" x 12" Cast iron pipe.

section corner. T-8-17-18 Cascade 10 T-14. ①

5-1876 Hunter P 295 No 290 L7 5 parties found stone set by Perry. some remains of witness trees left. Tested corner proving it correct.

-16 west set temp point M & L 19.88½ (1312.4'

Perry set stone here now some 2' deep, digging required and point only needed for center SE¼ ?

-16 north set stone 4" x 4/10 x 22 M & L. 20.09½. (1326.27'

5-1956 J Kerr. B 63 P 11. parts S 8 & 17.

Corner gone replaced by witness etc ? (OVER)

See 1941 Kerr Notes BK 25 P. 36-37

set 4" x 46" pipe filled with concrete ac corner.
Run & mea sec line betw 8 and 17. total 5259.7

loose leaf Page by T. Fraser 1890 - sec. 18
at NE 18 found NE B.T. - other B.T. gone Root & Branch
Set Stone 22"x9"x3"

9-24-63 J Kerr set C/M over 2½ x 12" Cast pipe

Spud in power pole.	NE	58.8
" " " "	SE	44.7.
Center 24" bur oak	NE	89.7.
" 22" " "	SE	68.5

corner line slightly in SW corner intersection
B 25 P 37 1941 found corner. add. RP Center 18" break NW 77.0

Cascade section corner 7-8-17-18 #740805 (2)
Gov't Notes M. Karrick 1854
80.00 Set post for corner to sections 7-8-17-18
Asphalt 6 N 3 W 270
Asphalt 6 N 63 E 164
Dug trench

July, 1857 John B. Fellows Pg. 26 No. 41 used sec. Corner.
Meas. North 40.20 chs.
Meas. East 39.78 chs.

July, 1857 John B. Fellows Pg. 27 No. 43 used Sec. Corner
1/16 East 19.89 chs. M&L to 1/4 cor.
1/16 south 20.06 chs. then 40.06 chs. to 1/16 south of
1/4 Cor 17-18

(over)

May, 1867 H.E. Horton Pg. 84 NO. 129 Shows Sec. Cor, 1/16 East 19.86 Chs. M&L, Meas. North 40.06 Chs. to 1/4 Cor, 11/20/89' FD P.K. NAIL AT SURFACE WITH PK NAILS 1.00' S & 1.00' WEST, DUG WITH JACKHAMMER FD 1/2" ROD, DOWN 13" FD CIM, SET 10" CIM OVER OLD CIM CHECKED R.P.'s

SPUD IN PP # 36422 NE 58.81'
SPUD IN PP # 36423 SE 44.76'
CSD IN PP # 44570 SW 48.93'
OAK TREES STILL INPLACE

8/17/93' Fd CIM in good condition. Removed for sewer project from East

R.P.'s	spud in P.P. # 36422	NE	58.81
	spud in P.P. # 36423	SE	44.75
	CSD in P.P. # 44570	SW	48.92
	McCabe & Betts Pipe	SW	46.49
	Face of 30" concrete P.P.	NNE	103.94

#740805 (3)

Section Corner 7-8-17-18 Cascade 107-14

11/8/93 Intersected SE Spud tie & NE Spud tie for location the pole face NE checked the pp SW & Prop Cor pipe SW were disturbed. The corner falls on sewer manhole. We chiseled Mark on 4 directions of M. H. Ring to intersect for corner location.

New R. P.

CSD in P.P. 44570 SW 48.98'