10-21-'66 C/M set one 3/4 x 12" rod at intersections (deep fill) corner removed 8-21-69 for grading 1/2" rod set in place. (1)

#791009

9/29/89 FD 5/8" PIPE/CAP

1/4 Corner Center 10 Cascade 107-14.

6-18 74 Hunter P256 No 256 S10 Philo Boardman.

set Marked stake at inters lines

-16 east set stake Mkd 20.04 1/2. (1323.0

- meas north 39.63 (2615.58 - south 39.44 (2603.04

- meas N-S 1/16 line NE 1/4 10 39.79. 2626.14

---

11-1916 J Kerr P252 B. S3 & 10 J Bandel and others.

set Center 10 at final inters lines. - stone - set 1/16 stone E at 1321.12. - meas west 2642.25 - North 2609.5 south 2609.5 also.

---

1966 B Kerr B93 P13 S10 Owsley.

west 1/4 & E 1/4 10 found previously. also N & S 1/4 corners

(over)

Meas north now 2615.3 1916 2609.5
Meas east now 2632.14 1916 2642.24.

- set pipe at 16 east in brushy bottom hill slope 1316.07 corner at first set 5' off due to mis-figuring - corrected later.
- rod set at 1800' from N'410 on line.
  RP - Disc PPSE 48.0 - 2" pipe west of old PP stub 61.25 SW.

RP center 10 both old & new RPs after removing C1N on 8-21-69 for grading replacing with 1/2" rod.
boule cap east side PPSW 138.75
" " south " PP stub W 29.5.
1/2' rod east in line base power pole on hill top east 100' rods 33' east and one 33' north & one east will be lost.

#741009

(2)

Card # 2. Center 10 Cascade 107-14

Co. H.D. 1968. B337. found C/M. Sta. 98+57.35 at P.O.T.

Meas south 2598.73 meas north 2619.91

Sp D. stub PP W 29.5, Sp D PP & W 138.75

- grading ties transit tie west from C/M 2x2 hub 79.43 then 2x2 hub further

(summary latest corner. County total mile 5218.64.

5219.0

J Kerr total 1916 2X2609.5

but Qualey survey B. 93 P. 13 Calls for. Meas North 2615.3

reset corner by J Kerr. Notes Co " " 2619.91

9/29/89 FD 5/8" PIPE/CAP DOWN .N & OF

BLACKTOP