#741404

~~9-12 dug found-no positive cor~~
~~3-23-43 set bridge bolt from west M&L of sw 16 over 1/16 E.~~ (1)
10/10/86 SET C.I.C. / P²

1/4 Corner 14-23 Cascade 07-14

5-1870 Hunter P 179 No 190 S 23 C Hagerman, J Cadwell.
stub 4 corner standing B trees gone (root and branch)
-16 south set stake M & L 19.87½. (1311.75'
- measured 40.22 (2654.52'

2-1878 Hunter P 329 No 323 S 14 R Elliot & others.
found old stake in ground set small boulder beside stake.
-16 west set temp stake M & L 20.09½. (1326.3'
-16 north set stake M & L. 19.98 (1318.68'

1889 Thos Fraser Ra 437 No 424 S 14. Carry.
found 1/16 corner north and center 19.99 north with B trees to
(over) bolt

9-1897 Fr Fraser P 609 No 554 & 14. H Richardson C. Hagaman.
found corner as described P 329.
-16 west found stone M & L 20.09. (1325.94'
from this 1/16 stone run line north 59.98 (3958.68 (a stone found stake)
than east 20.01 to stone found on N-S 1/4 line
9-21-72 Meas line carefully 68° 1327.15

Corner in recent years. an iron pipe by past. 1969 now 10' or more fill - accuracy of pipe questionable, references gone. Corner now very easily re-locatable from 1/16 stone found 7-1969 by Kassler Co.
-16 west 9-17-1969 found limestone 18" deep. set iron by stone.
Sp in 40" elm SW 35.1 - Sp in PP NW 44.5 - tele cable marker SE 91.0
- B 55 P 26 J Kerr shows line from center south 2632.67
also shows S 1/4 14 as 3/4" pipe Corner now lost
-6-1952 B 55 P 26 run line S 1/4 14 north across river by triangulation total 26 32.67.
9-26-72 dug 9' depenture area found 3/4 x 4' rod down 4' but no stone or stake anywhere. dug 6' S. & E.
See Card #2 when made

#741404 (2)

Card # 2. 1/4 14-23 Cascada 107-14.

3-23-73 ran careful elect. line direct from C I M at 14-15-22-23 to iron rod just north of limestone at 1/16 corner east used by Dr Fraser 9-1897 P 609 then M & L 1325.94. stone had wood stake north of stone in which iron is now in place and considered true corner. Meas to 1/16 corner now - 1326.82 M & L.

Set 30" x 3/4" □ head bridge bolt ae 1/4 14-23 on exact line & double above meas.

26.75 ESE to old 60 D in N side large oak. Tree gone 9-24-1980

RP to nail org mc Ghie pipe 28.62

30.75 NNW to center top hydrant McGhie 25.24. Hyd. gone 9-24-80

66.43 SE to punched cross ○ on E side corner Cyefence.

4 disposal planks (3/4" Bolt in place 9-24-80 see Card #3) over Fence gone 9-24-1980

ran elect traverse from C/M. now 12" deep in lot lines between Ellis Hills and Valhalla subdivisions. direct to 1" iron at Center 23 set by M'Ghie at 2624.65 and 1.27' west of direct line to bridge bolt set 3-23-73 as 1/4 14-23 Meas Center 23 north 2623.14
— 3-26-73 ran traverse from center 14 north to 1/4 11-14. results as follows. Center north to J Kerr pipe 1314.3. J Kerr 1/16 pipe north to 1/4 11-14. 1314.38.
Pipe set 539.0 now 539.12 E. 1/16 pipe .08 E of direct line will also run south later.
3-27 finished traverse south to 1/4 14-23 on same line found Meas to be. 2639.52.
found iron rod as 1/16 south set by J Kerr 6-1952 B. 55 P26 in Rochester Land & Gravel survey at meas of. 1315.84 - and 1.35 west of final line set 1/2" rod on top of dike on line at 1277.24 N to center 14. 1362.28 S to final 1/4 14-23

Cascade 1/4 corner 19-23 #741404 | 3
Co't Wolts M. Karrick 1859
40.00 Set Iron 1/4 Steel post
West on true line between Sects 19-23
40.00 Set 1/4 steel post V 8° 32'
Bur Oak 12 N 47 E 27
Bur Oak " 5 35 E 32

9-24-1980 Co Surv. - located Sq. head Bolt with steel post and Sign about 1' N. of Bolt. Previous R.P.'s all gone on this day. New Sewage Plant Construction going on nearby.

Mn/DoT Ties are inplace. C.N.D. in Tel. pole East. 23.49
- C.N.D. in P.P. - East - 63.88

Checked Ties To above poles and found o.k

9-15-81 1/4 Cor. 14-23: Took ties to corner (bridge bolt) which probably will be destroyed in construction of sewage treatment plant

RP:

- NE. Cor. (at top of 1st conc. block) most N'ly NE corner of bldg SW 93.00
- NE Cor (at top of 1st conc. block) most E'ly NE corner of Bldg SSW 93.81
- Center of 5pt. punch mark in flat iron on top of concrete Fdtn of round tank; directly beneath NW'ly seam SE 80.70

10/10/86 RESET C1C/P2 AS CORNER FROM REFERENCES TAKEN (9/15/81) Corner .36 N of back of N. CURB OF RD ON N. SIDE SEWAGE TREATMENT PLANT, ADD RP'S PUNCH HOLE IN CURB SW .70, PUNCH HOLE IN CURB SE .70 SE COR (DOWN .4 FROM TOP) CONC. TRANSFORMER SLAB WNW 31.13

1/4 CORNER 14-23 CASCADE 107-14 (9)
11/3/92 McGhie & Betts set chiselled hole & cross in conc. road after const. had destroyed corner R/P's (#741404), chisel hole & cross in SE cor trans pad NW 33.19
NE corner of sludge thickening bld ± 3' above ground, corner of conc. block SSE 41.87'
NW corner of sludge thickening bld ± 3' above ground, corner of conc. block SW 76.72'
back of curb North 9.53'