8-9-1963 set C/M over orig stone (1)
10-10-86 reset CIC/P2 #742306

¼ corner 22-23 Cascade 107-14

5-1870 Perry P178 No 189 NE¼ 22 M Boardman.
& Evans.
found stake in remains of mound & pits - set new stake.
- Meas north 40.02 - west 40.09

5-1874 Hunter P246 No 247 S23 H Newton, J. Cadwell.
found stake P178 pulled & lying near hole - drove in deep

5-1912 D Williams P210 B NE¼ 22 Blanchard, Hageman.
found remains of old stake as described P246
evidently very near corner post of fence

1941 J Kerr B24 P78 S22 Sam Allen (over

set limestone 6x6x12 near corner post at proven location of old stake as near as possible. - meas west to center 22 set 2638.57. then 2649.48 To W 1/4 22 a probable temp point.

11-1961 J Kerr B83 P 17. S22 Ted Armit. found stone and used for line north. - corner used in McGhie layout of Elford subdivision C I M set 8-9-1963. 1.1± east of corner posts 1'± Mag stone below C/M

Co HD 1968 B340 1/16 cor betw NE 22 and 1/4 22-23 iron rod over limestone meas west to 1/16 2638.24. on E-W 1/16 line

---

Top of C I M broken off Aug. 1975 Co. Surv. used Top of stone part still in ground

---

1974-1975 McGhie & Betts - Meas. N 2638.97 - Meas. East 2650.86 To Cor 29 1/4 rod

Cascade 1/4 corner 22-23 #742306 (2)
Gait Waters 1/4 corner 22-23 M. Karrick
40.00 Set 1/4 section post 18" mound w/ 1/2"
iron, pile, chiseled marks + Orange
Orange strd W. E. + S. ea.

April 1883 T Hunter Pg 55 No. 80 shows 1/4 Post
1/16 East 1988 chs. mkd to Center Sec.

8-13-81 1/4 Cor 22-23: Looked for C.I.M. could not find it. It has been destroyed in road grading. We tried to reestablish it from plat of Elton Hills North 1st Subdivision but found that the pins on North & South side of street measured only 65.40 instead of 66' on plat. Must do further work.

8-20-81 1/4 Cor 22-23: Set CIM after doing interior measure & running plat lines of Elton Hills North First Sub. The corner falls in pavement of 33rd street.

4-26-82 Took R.P.'s For cert.:

C.S.D. in West side power pole. N. 103.17

NW corner of house (at concrete block) SE 77.03

N. edge of sidewalk N. 31.95

S. edge of sidewalk S. 31.99

6/12/86 CORNER TO BE DESTROYED BY CONSTRUCTION WORK TOOK ADD. RPs

- IN SIDEWALK (.5 FROM N EDGE & IN CENTER OF SLAB) SE 32.72
- IN SIDEWALK (.5 FROM S. EDGE AND 1.3 FROM E EDGE OF SLAB) NE. 36.37

6/17/86 REMOVED CIM DUG 3' DEEP W. ITA BACKHOE THEN PROBED DOWN 2' MORE FD NOTHING

10/10/86 RESET CIC/P² AS CORNER FROM RPs TAKEN (6/12/86)