3-22-1966 set CIM over 1"x12" temp rod. ①

#742406

¼ corner 23-24 Cascade 107-14

5-1874 Hunter P246 No 247 S 23 H Newton & Caldwell

found stone center road which lines fence east

laid out in 1856 when orig stake stood - B Tree gone

-16 west set stake M & L 19.96 ¾ (1317.85'

-16 south set temp stake M & L 19.73 ½ (1302.5'

-16 north set stone 2x7x13 M & L 19.79 ½ (1306.5'

8-1876 Hunter P303 No 298 S24 H Dodge, R Smith.

found boulder stone P246

-16 north found stone M & L. 19.79 ½ (1306.5'.

-16 east. set stake M & L. 20.16. (1330.56'

-16 center N W top 24. set stone intersection

over

3-1966 found 1"X12" rod over orig boulder used long time
set C I M over above iron - lined old fence east & cleared road.

Disc SE side #34542 power pole.	SW	36.35
Spud SW side power pole.	NW	41.0
Disc boxelder	E	69.3
1/2" steel rod	E	33.0

B60 P25 1954. Meas east to Center 2658.07 with
NE cor Morse Sub at 1171.06.
- Meas south 2607.4 - Meas east B79 P60
1330.3 to 1/16 M & L To Center. Then 2611.45 with 1/16 set.
1/16 RP east by 63. Disc P P W NW 37.5
1 20 D 16" Dec Brdak. NE 54.25

1937 Co Hd B90 found 4X6X18 boulder 12" deep in line
fence west - nail in boxelder NE 33.6 - nail in 36" oak NE 146.5
Meas north to 1/16 1307.65

#742406

(2)

Card # 2. 1/4 23-24 Cascade. 107-14.

Co H D. B 340 1968- 1/16 north between 1/4 23-24 and 13-14 23-24

R1306.5 P246-1874.

the south to center line new road # 22. 341.08'

RP 1/16 cor.

Govt Mon-s on Hemlock 1554

40.00 S-E post for 1/4 sec cor

Bur Oak 12 S 50 W 200

Bur Oak 12 N 70 W 174

(over)

Aug. 12, 1983 Co. Surveyor Took 3 pictures
Backhoe was digging sewer and water for City of Rochester.
only bottom half of CIM was left standing when we arrived. dug out bottom half and also 1"x12" iron rod set below monu.
Backhoe then dug off Top 2' and we dug by hand found only rust hole where 1" iron rod was. Backhoe dug out a stone ± 2'-3' west of our location but we did not know where it came from.
Rough checked Ties to rust hole

same as above P.P. — N.W. 41.2 ±
S.W. 36.3 ±

1/4 Corner 23-24 Cascade 107-14 (3)
#742406

10/15/86 Got reference from Mn/Dot to CIM dated 1-20-78

41.03 CN&D in Light pole & tele. pole up 2.0 in NE side NW 41.01

42.54 CN&D in p.p. up 1.5 on south side NE 42.51

36.17 N&D in p.p. up 2.0 in south east side SW 36.25

½" rod East 33'

~~Corner 1.0 E. & N-S road & 12' South & gravel road west~~ Road Now Gone

10/16/86 SET TELSPAR PIPE / C.I.C (SEE 1986 REMON. BOOK)

36.20
41.01
42.54
.01 W .03 S

7-20-93 Referenced & Removed CIC/P²

for Road Construction

R.P.s

CN&D in Light Pole & Tele Pole NW 41.03

CN&D in P.P. up 1.5' NE 42.54

Nail & Disk in P.P. up 2.0' SW 36.17

Top Center Fire Hydrant WSW 26.07

↑ Leaning & Not good 8-7-96

8-7-96 Set PK nail from 1993 Ties & check east to property corner 33.00'

#742406 (4)

1/4 CORNER 23-24 CASCADE 107-14

12-11-97 SET 1" SQ PIPE/CAP AT P.K. LOCATION FROM 1996 AS FINAL CORNER. IT FALLS 2.4' NE OF CENTER OF WATER SHUT OFF CASTING.