~~9-23-1974 set C.I.M. over Stone found~~ #742605
8/18/92 Set 1/2" Sq Pipe/cap at Cim location (1)

section corner 26-27-34-35. Cascade 109-14
originally stone with pipe riser (Stone down 0.6 = pipe over it
at intersection 11th ave and 14th street northwest.
- old RPs. These R.P.'s are McGhie's 1951

spike power pole	W.	91.47.
" " "	S.E.	61.73.
" tele "	N.W.	54.17

Dec 1856 Thos. Hunter Pg. 21 No. 33 shows ~~Post~~ Sec. Cor.
1/16 East 20.02 chs Mkt to 1/4 Cor.

City of Rock. Mkd
5"x5" Stone (down 1.7')
R.P.'s - "X" in Sidewalk - N.E. - 33.07'
Punch hole in Top Curb - S.E. 37.38'

over

Sept. 23, 1974 Co. Surveyor.

dug hole with jackhammer and found Limestone 3½"x5" Top — Top down 2.1' in Bit. Surface intersection of 14th St. & 11th Ave. N.W. - Rochester. Set ½" rods on N. & S. sides of Stone with C.I.M. above Stone with C.I. Top flush with Surface.

R.P.'s - 1½" pipe - Lot Corner Stake - 33'S. & 67'W. - 74.7'
⅝" rod - Lot Corner Stake - 33'S. & 33'E. - 46.43'
chis."+" in Top Sidewalk - N.E. - 33.06
chis"+" in Top of Curb - S.E. - 37.33
P.K. in Conc. joint - East - 32.95

Gov't Notes M. Harrick, 559

$0.00 Set post - no ground for section corner 26-27-34-35 with 2 reference points shown on Stake & Orange Arrows at each angle

#442606 (2)

SEC COR 26-27-34-35 CASCADE

10/17/86 FD CIM DOWN 4" IN NEW B.T. OK BUT 1974 R. P.'s DIDN'T FIT TOO WELL, RETOOK TIES (PREV. 33.06)
CHISEL "+" IN SIDEWALK NE 33.02
CHISEL "+" IN CURB SE 37.35 (PREV. 37.33)
P.K. IN CONC JOINT E 32.75 (PREV. 32.95)
RE-ROD SE IS BENT ON TOP

7/2/90 SET P.O.T TO 1/4 26,35 EAST 169,49
P.O.T. IS CONC. NAIL IN CRACK OF CONCRETE BETWEEN 7th & 8th Concrete panel east of Int., CONC NAIL LINES WITH WEST GUTTER LINE OF 10½ AVE RUNNING SOUTH TIED THIS FOR RD CONST. THIS SUMMER.

AP Sec cor 26,27,34,35
TO P.O.T EAST
VA 92 01 14
VA 92 01 18
SD 169.595 HD 169.49
169.595 169.49

TO 1/4 COR 26,35
VA 91 13 08
SD 2646.285 HD 2645.69

10/16/90 STONE EXPOSED IN CONT., WE DUG OUT STONE AS IT WOULD HAVE BEEN DESTROYED. THE STONE WAS A CUT STONE 4" x 5" x 16" WITH A CROSS AND DRILL HOLE ON TOP

6/18/92 County Surveyor set up transit ties and fd PK nail in correct location.

8/18/92 County Surveyor set 1" sq pipe/cap inplace of P.K. nail found 6/18/92
RP's corner falls in ℄ of 19th st East & West & ± 18' East of ℄ of 11th Ave South & 13½' NE of ℄ 11th Ave running N.W.