X Cast iron cap in sq. pipe ± 3' long - set over found stone (stone removed) June 24, 1977 (1)

#743606

1/4 corner 35-36 Cascade 107-14

Will Frasers stake found, stone placed as corner removed by unauthorized picnicers. pipe placed as corner. corner now in power plant area could be know by Tom Moore retired chief engineer at power plant.

T. Hunter's City Monu. Sheets dated 1888 p. 15 notes that: "At ¼ Cor. on E. side sec. 35, east of Zumbro Mills Reservoir, which corner was buried under about 4 ft. of Sand during a heavy flood and afterwards found. There is in the hard sand about 5 ft. below the surface and under stones placed over it extending to near Surface an iron rod 1½ ft. Long driven, the Topmost stone being about a foot below Surface.

- over -

and witness Trees were Taken To the Corner as follows:
N 26 3/4° W 13' 9" a box elder 12 in. and S 55 3/4° W 22' 3"
a box elder 8" being the westerly Tree of Two growing
Together about 2' above ground. the trees and blazed near
the ground and also about breast high but not marked otherwise.

J. Kerr 1945 survey drawing filed at Power Plant - shows Stone M.

City Elec. Dept. drawing dated 1946 - shows Stone Mon. inplace.

City Engr. Dept. found limestone inplace in 1971

June 23, 1977 Co. Surv. fd 1¼"x38" pipe - Top down ±2'
June 24, 1977 dug with Tractor - fd pipe and L.S. under it. Top of L.S.
down ± 5' from Sidewalk level. (Limestone shaped ⬠ ±4' wide x 5' Thick &
about 18" Long also fd many Large limestones and found T. Hunter's iron rod
1" dia. down in muck about 10½' To 11' deep - Set teth by it and Threw
many Stones around it. This rod location checked within about 0.3' of the
stone and pipe, Used Stone as Correct ¼ Corner and set Cast iron
Cap in Sq. Pipe as ¼ Cor. - R.P. - spk in 18" Elm Tree N.N.E. 37.39'
Chis "+" in Sidewalk - S.W. - 6.74 —— E. edge of Sidewalk - West 4.37'
Cast iron nearly flush with Surface

Corner 1/4 corner 35-36 12

Govt Works Mt. Karrick 1651

#743604

1/4.00 Set 1/4 Stone post

White Oak 10 W.O. W200

White Oak 8 W.O. E 175

6-18-92 FD C.I.C. /P² leaning N.E.ly from flood control project Construction. Reset C.I.C. /P² from 1977 Ties and 1989 Tie To photo Target P.K. nail

New R.P.

> Mark on south Edge of manhole Ring NNE 26.29