X 5-25-1976 fd Stone & pipe set @ I.M.
#831706 (1)

1/4 Corner 17-18 Farm 108-13
set by William Kerby 5-1854
5-1878 Hunter P347 no 340 L17 Taylor, Schacht
J. Carleton
Corner gone, no evidence or knowledge
by any settlers of adjoining lands
- set stone 5 x 8 x 14 M & L 39.98½
-16 south. set stone 5 x 6 x 16 M&L 19.99¼

6- 1879 Hunter P361 no 352 L 18 A Buckholtz
C Blohm Fokers
found stone P347
-16 south found stone M & L 19.99¼.
- mene north. 39.98½ to stone center crossroads. Corey

5-1898 H Fraser P 630 No 570 & 17 & Marker
found stone set P 347. Wagnor.
-16 North set small stake M & L. 19.97.
staked line for fencing from above 1/16 east.

5-1954 Mc+B. - Sec 18
found 5"x8" Topped stone down 3.5' in old T.H. 63
about 5' East of ℄ - Set 1"x3' Pipe over Stone.
R.P.'s spike in P.P. - W. 62.67
S.W. Corner of granary - S.SE = 162.25
SW. Corner of Corn Crib - ESE = 142.7
S.W. Cor. Temporary Mach Shed - S.E. 119.65
Meas. North To 3/4" rod used as Sec. Cor. 2643.6

Note: M.H.D. records indicate Grading done on T.H 63 in 1954
and Bit Surfacing 1955

#831706 (2)

1/4 Corner 17-18 Farmington 108-13

40.00 Set a chared qr post in mound of Earth & Sod & made trench & pits. Planted Osage Orange Seed on E & We sides of trench.

5-26-76 Dug with backhoe in T.H.63. Found 5"x8"x14" stone 9' deep with McKlie pipe over stone. Removed pipe and put scrap iron around stone. Set CIM over 3/4" rod at surface. Corner 3'W of ℄ and in line of fence W.

RPs: NW corner of con curb SE 142.6
CSD in pp # 34965 W 62.82
Con 19.05 W of traverse nail and apper. 8'S.

1(831706)
60
7-26-99
MW RF AE

¼ Cor 17-18 108-13 Farmington
Found CIM in good Condition
5" deep in black top T.H. #63
Set 1" Sq. pipe w/Cap in ditch
SSE of Survey marker Sign & Post
used as Previous Referenced
15' South of ℄ field Drive west
& 62½ west of ℄ T.H. #63

TC@ Ref pipe
Hit PK in PP# (1st pole North of
Corner on west side T.H. #63
to ¼ Cor 17-18
85°51'44" 87°26'29" dh 02 87°48'07
0°05'22" 1°39'47" dho 2°01'32"
85°46'22" 85°46'42" 85°46'35"

To ¼ Cor 17-18 (CIM)
VA 82°38'06" dV 07
slope 59.925 Hor 59.43'

Removed Top 10" of CIM.
will be able to set 1/2" Pipe