5-28-76 Set CIM over 1½"x24" pipe #831904 (1)

1/4 Corner 19-30 Farm. 108-13.
Set by William Kerby 5-1854
1-1878 Hunter P327 No 321 S19 W Blahm.
Corner in cultivated lands, no knowledge or evidence.
Meas south line 19 carefully 76.46 Record 77.40
Reset corner on line at prop distance.
- west 36.94. - east 39.52 = 36.94 + 39.52 = 76.46
-16 east set stake M&L 19.76.
-16 north set stake M&L 19.95 1/4.
-16 center SE 1/4 19 set stake inters 1/16 lines.

3-1879 Hunter P355 No 347 S30 W Spring, P. McKee.
found stake set P327.

over.

Meas south line 19 again carefully found it 76.54.
-16 east found stake N & L 19.78 correct.
-16 west set stake on line and 19.77 1/2 (1305.2'
then 19.20 1/2 (1135.5' To SW cor 19. (1142.40 GovT)
-16 south set stake N & L. 19.98 also stake
25 lks north of 1/16 corner.

10-1965 J Kerr. Run & meas line from SW 19 found
east found 1/16 fence at 1132.8 & 1/4 fence at 2447.8.
-16 West set 120 D at 1132.8 should be 1134.2.
- at 1/4 19-30 set 120 D under fence 4' south corner post
not on line at station 2447.8 - should be 2438.4'
Book 90 P 58. 1315.0 E 1/2 of half mile

37.40 set a qr sec post in mound of Earth and Sod deposited charcoal
made trench & pitts, planted Osage Orange Seed N & S.

¼ Corner 19-30 Farmington 108-13

#831904

1/16 W ; 4-1-76 Dug 3'x3' to clay on S. side of corner post. Found stub of old c.p. 1.2 E and 1.35 S of traverse nail. Found nothing else. Drove wood stake at location of old post.

4-1-76 Dug on N side of E-W Fence beginning at a point 5½' W of corner post (to fence W and NE) for 5' W and 5' N by 3' deep. Diggings to cover prorated location, location by doubling line and measure of c.p. found at 1/16 W, and location by intersecting line from 1/16 S of Center 30 over c.p. at Center 30 and N. line Sec. 30. Found nothing.

5-28-76 Set CIM over 1¼" x 24" pipe at prorated T.H. measure. Corner ½' N of E-W fence. Set steel post on S. side of CIM.

R.P.'s: CSD S. side c.p. ESE 8.43

CSD N side brace post WSW 2.03

4-7-76 (1/16 S) Dug with backhoe 4' deep to clay. Found nothing. Diggings begin 2' E of N-S fence and 2' N of S. edge of road 2 [10] S. Covered T.H.'s full measure and any shortage from corner post N and full measure and shortage from calculated ¼ Cor 19-30 N and W of corner post.