1 6-6-69 set CIM over orig stone etc. #840509

1/4 corner Center 5 dronco 10 8-14.

6-18 94 H Fraser P550 No 508 S5 & 6 A Pierre H Ruber.

set stone 5 x 6 x 16 at inters lines. J & T. Hoffman.

-16 east set stone 4 x 8 x 16 M & L 19.96 1/2.

-16 west " " " 19.96 1/2.

-16 south " " & stake " 19.93 1/2

- north set stake at 8.97 then 10,96 1/2 then 20.38 1/2.

-16 center NE 1/4 5 set stone 6 x 6 x 18 at inters lines.

-16 center S E 1/4 5 M & L on N. S 1/16 line.
total N-S mean comp. 39.95 1/2 mean E & W ends SE 1/4.

-16 center NW 1/4 5 drone stake on N-S 1/16 line.
from south stake at 8.96± then 10.93± then 20.42±

6-6-69 J Kerr dug with tractor on line from west and east chainage found reloded size stone - set C/M ones stone and glass and many small stones.

Corner lies in line center road south and center E-W roads.

Mountain Dew cap in power pole 37529		SE	54.7.
Orangade " " " " 37530		SW.	52.8.
Meas east and west very near	2633.0	R.	19.96½.
" south. To stone on SW 45	2626.1	R.	2635.4.
		R.	2631.4
-16 west fence north at	1315.8±		
-16 east " south.	1312.8±		

South Sec. Cor. 31-32, T109N, R14W (File with N1/4 5)

6-7-83, S. 31-32: Dug from a point 4½' South of the t.n. (in ℄ road), South for 5½', East 3', and West 6'. No black dirt a old roads. Dug 3'+ deep to clay. Digging to cover 2640 from iron at S1/4 Cr 32 and prorated Govt measure from iron at S1/4 Cr 32 to fence North at S1/4 Cr 36, 109-15E (2634.2 / 1½ mile) which both come appx at rail. This dig to cover line between N1/4 Cr 5 and N5-6 which comes to 3 South of the t.n.

T.N. { Spike N7.66 / Spike E 8.00

6-8-83, S 31-32: Continued digging from hole dug 6-7-83 to 4' North of the t.n. Hole 2' deep on North edge. Found nothing. Condition very poor.

See Surv 5-19 for Fe. N in Delaware Co.

03-1999

"840509" Cen5 Oronoco 108-14

Vince Fangman computed center at intersecting quarter lines