1 ~~5-26-69. set short C/M over ½ x 2' rod w/tack top.~~
10/26/88 SET 1" SQ PIPE W/CAP

1/4 Corner Center 8 Oronoco 108-14 (1)
#840809

5-18 92 2hoa Fraser P 485 No 462 S8 M Hantzinger
set stone 5 x 8 x 16 with cross on top at inters lines.
16 North set stone 5 x 5 x 13½ M & L. 19.94½.
-16 south set blue boulder 3 x 7 x 18 with cross. M & L 19.87½.
-64 south set blue boulder. M & L 9.93¾ betw center
Sec. 8 and 1/16 south.
-16 west set stone 4 x 6 x 18 with cross. M & L 19.92½.
-16 center NW¼ 8 above corner set likely inters lines.

(over)

5-1969 J Kerr

Run aerial E 1/4 8 to W 1/4 8.

Meas W 1/4 8 east set ⊙ at 1315.05 came in line fence north meas to ⊙ in center intersection 2635.85. found ⊙ there 64. 10.83 too far S.

- found 1/16 stone south - record 1311.8 M & L.
- found S 1/4 8. 1311.7 south of 1/16 stone. Making 1310.5 north to direct E-W 1/4 line.
- line from S 1/4 8 over 1/16 north makes ⊙ intersect 7.98 too far east
- set C/M (shorties) over 1/2" x 2' rod. 10.83 N and 7.98 west of center intersection.
- Pepsi cap. in power pole. # 40447 SE 54.0.
- Jam cap " " " # 40446 NE 43.5.

1/16 south found stone under fence, set 1/2" x 4' steel fence rod up 2' for north side stone. drove nail in hub on each side 6" Cedar. south 1.85 — blazed 8" elm SSE 6' center.

1311.7 south to S 1/4 8 — 1310.5 north to Center 8.

#840809 (2)

1/4 corner Center 8 Oronoco 108-14

7-17-85, Center 8: Corner will be destroyed in road construction. Took additional reference. Drove 5/8" re-rod (down 16") in hayfield NE of the corner. Point 87' North (slope) of ℄ C.R. 12 & 77½' East of ℄ twp road north.

T @ 5/8" rod Meas. to Center 8 = ~~[illegible]~~ 114.24
Meas to 1/4 Cor 5-8 = 2559.22
x Rt Center 8 to 1/4 Cor 5-8 = 129° 18' 41"

10/26/88 SET 1" SQ PIPE W/CAP AT CENTER LOCATION FROM R.P. IRON N.E. USED TO TIE CORNER BEFORE ROAD CONST. THE CORNER IS 11' NO. OF ℄ CO. RD. 12 IN ℄ TWP RD. SO. & 4½' W OF ℄ TWP RD. NORTH THE ROAD ALIGN ℄ IS 11.01' SO. OF THE CENTER BY PLAT

RP C.H.D. DISK IN P.P. N.E. 75.62'