L 11-30-73 set C/M over 5/8 x 13" iron M & L. (1)
cert 4-18-75 #841906

1/4 Corner west 1/4 19 Oronoco 108-14.
east 1/4 24 New Haven. 108-15.

4-1871 Perry by Hunter P181 No 192 S 24 H McCullough.
Corner in road and gone re located corner. from 1 B T standing and 1 B T stump - set boulder and stake headed it.
- Meas west 39.52 2608.32 to center 24. stake set witness line.
- Meas south 39.86 2620.78 to corner found & tested.

1-1892 Chas Fraser. P468 No 450 S 24 F Van Horn
corner gone. B tree destroyed agree by 3 rods neither marked.
set iron stake M & L. 39.83 . 2628.78'
took B tree 12" oak N 35°5' E 42½ L 278.2

-over-

1900 or 1942 J Kerr B27 P13.
run & meas NW 19 to SW 30 10 497.7'
set rod in road at 1/4 dist. 2624.4 (source files unknown)
Hub N 60.8. Hub in fence line SW 68.4.
Sp F post N 33.0. Sp in fence post NE 42.8.
Hub fence line NE 67.4. believe these county R.P.s.

corner now in high grade black top road.
1935 B86 P78 CHD set iron NEL 2636.25
Cor FP N 33.0 — Cor FP NE 42.8
Page 76 calls for PI to be 4.6' left (north) of E 1/4 24 from
W 1/4 24 5246' boulder with iron pin on west side stone.
1/14/46 CHD iron pipe Rp hub near elm tree 72.1'

Card #2 West 1/4 19 Oronoco 108-14. (2)
East 1/4 24 New Haven 108-15 #841906
11-29-73 set nail on traverse line and meas between final true corners at W 18-19 and W 19-30
11-30-73 dug with air-hammer in area of nail thru 5' of rocky fill to clean ground. clay found Nothing - set CIM over 5/8" x 13" rod flush with road surface.
final meas 2629.14 Thos Fraser 1892 2628.78 M&L
Co HD 1935 2636.25 M&L, McGhie 1972 2629.24 M&L
as McGhie used W 19-30 mirror 10.53 too far N - Corrected.
40.14 NE to Co Disc on SE side new 8" Cross on post.
44.82 due N to Co disc on W side PP# 36776.
Corner Lies ± 4' N. of CR #12 ℄ & ± 8' W. of ℄ of Road South.

78 J

84 19 06" W 1/4 Cor 19 108-14 GRONCED 8-18-99
FOUND CIM DOWN 0.1' IN BLACKTOP EPA MR
CSAH #12 IN GOOD CONDITION. TIE OUT OF CORNER
FOR CONSTRUCTION OF CSAH #12. CORNER FALLS
3' N OF ℄ CSAH #12 & 8' W OF ℄ 60TH AVE NW

T=70
P=83

TO 60TH AV
RT MADISON TO W 1/4 COR 19
69° 32' 10" DH03 71° 43' 36" DH02
0° 02' 48" DH00 2° 14' 06" DH00
69° 29' 22" 69° 29' 30"

TO MADISON
VA 89° 18' 16" DV07
SLOPE 869.26 HOR 869.195

TO W 1/4 COR 19 108-14
VA 88° 27' 19" DV05
SLOPE 79.89 HOR 79.865