# Certificate of Location of Government Corner

**ID#:** 551004 **Description:** 1/4 SEC COR 10 15 55 **Date Set:** 4/11/2006 **County:** Olmsted

**Section:** 10 **Township:** 105N **Range:** 15W **Monument Description:** Cast Iron Cap on telspar pipe

**Reference Ties:**

The corner falls in centerline of E-W twp road
PK nail in CP SE 84.45' (to low)
Nail with ribbon in W side PP #6901 SSW 31.45'
This corner is located by GPS measurement

**Corner History:**

5-1854 Michael Karrick 40.00 set quarter section post in mound with trench, pitts, and charred stake and osage orange seeds NE and SW.

11-1857 John Fellows (P.42 No.64 S.10) used corner set 1/16 East 19.89 M & L. 1/16 West 19.89 M & L. Set 1/16 North with BT meas on South half (see book blurred faint). Corner would have to be set midway or M & L) without much error if any.

12-1984 Vince Fangman set RR spike M & L (2637.47) as 1/4 cor. for 1/4 line North. Says position fits middle of E-W road, fits a projected fence from the North (1/4 mile away) and is about 5' East of a projected lane fence that starts ± 600' South of 1/4 corner. RP's: P.K. in power pole SSW 31.69 (W face up 5'). 8d nail in 8" mulberry SW 47.11. P.K. in corner post SE 84.45. Measured 5273.10 to N 1/4 10.

9-30-1988 County Surveyor found RR spike set by Vince Fangman, checked RP's 8d nail in 10" Mulberry SW 47.13' P.K. in PP tree grew on line. 84.7' slope chain to P.K. in corner post SE.

6-24-1993 County Surveyor found V. Fangman railroad spike referenced and dug out. Set CIM over 1/2" iron at RR spike location, the corner falls in centerline E-W Twp rd. RP's: P.K nail w/ribbon in West face PP #6901 SSW 31.39'.

4-11-2006 County Surveyor found CIM in good condition down 0.1', took local ties and removed. Found 1/2" iron rod down 1.9', ties matched. Set 4' telspar w/CIC over 1/2" iron rod down 0.5'. Rechecked tie in PP, tie in corner post there but to low, Mulberry tree gone.

4-20-2009 County Surveyor found cast iron cap on telspar pipe down 0.5' in good condition.