Certificate of Location of Government Corner

ID#: 553005 **Description:** W SEC COR 30 31 55 **Date Set:** 7/28/2010 **County:** Olmsted

Section: 30 **Township:** 105N **Range:** 15W **Monument Description:** Cast Iron Cap on Telspar Pipe

Reference Ties:

Corner falls 70' east on north-south overhead electric transmission line.
Post with sign south 2'

Corner History:

10-18-1853 Gov't notes John Ball 80.00 set post and drove charred stake corner to sections 25,30,31, & 36. Built mound with trench per instructions planted SE Osage Orange NE Apple seed.

6-1875 T. Hunter (P.284 No.281) found original stake standing in mound with 2 pits plain. 16 East set stake on line by gov't meas N 89° 20' E record 39.60 actual 40.14 corrected 19.87 then 20.27. 16 South set marked stake 19.96 M&L. 16 center NW 1/4 set marked stake at inters lines.

6-1898 W. Fraser (P.635 No.573) corner could not be found but found 1/16 South and W 1/4 31 and SW corner 31. Projected line over these points and Hunter set all on range line straight. Set stone 2 x 8 x 12 with stake. 16 South found Hunters stake set new stake and stone found to be M&L 19.94 3/4. 16 East couldn't find Hunters stake set stake and stone on line and gov't porp. Meas East 19.79 20.19.

8-12-1965 J. Kerr set CIM over 5/8" iron on measure from east.

9-11-1992 Olmsted County Surveyor found CIM for NSP crew, set signs and post ± 1' North.

2-3-2010 Olmsted County Survey Crew found CIM down 0.3' leaning north. Post w/sign gone.

7-28-10 Olmsted County Surveyor and crew found CIM leaning north. Removed CIM and found 5/8" rod directly below. Set 5' Telspar pipe with cast iron cap over the found 5/8" rod.