Certificate of Location of Government Corner

ID#: 651709 **Description:** SEC CEN 17 65 **Date Set:** 5/21/2007 **County:** Olmsted

Section: 17 **Township:** 106N **Range:** 15W **Monument Description:** Note: Information regarding this center of section is provided for reference purposes only. A professional land surveyor should make the decision whether to use any existing survey monument or the computed intersection of quarter lines.
1" square pipe w/cap RLS #15809

Reference Ties:

The corner falls 1 1/2' south of centerline of CSAH 25 and 2' east of centerline of twp road south
County Survey Disk in E side PP #8564 NW 48.99' (slope)
Extreme SE corner of long headwall on double span culv. ESE 129.6'
Extreme NE corner of long headwall on double span culv. ENE 129.97'
Punch mark in W end 30" CMP SW 46.75'
Ref pipe SSW 72.00'
This corner is located by GPS measurement

Corner History:

5-29-1893 W. Fraser set stone at intersecting quarter lines

1911 C. Larson found stone

10-13-1970 County Surveyor set 1/2" x 7" rod as temp corner .24' N of nail above. RP extreme SE corner of long headwall of double span bridge ESE 129.6'. Extreme NE corner of long headwall of double span bridge ENE 129.97'. Punched cross in West end 3' galv culv of road running South SW 46.56'. Corner 1.4' S of centerline E-W road about 1.4' E of centerline road South.

6-25-1977 K. Ewers found and used 1/2" iron.

12-8-1978 McGhie & Betts found and used 1/2" iron at center of section 17.

8-3-1987 V. Fangman found 1/2" iron at center of section 17.

10-11-1988 T. Ferguson found and used 1/2" iron.

6-10-1999 V. Fangman found and used PK nail over 1/2" rerod.

6-5-2001 County Surveyor found 1/2" rerod down 0.3' bent. Pulled and reset with 120d spike. Set 1" square pipe w/cap as ref pipe for 2001 overlays. Tied out corner and removed 120d spike.

5-21-2007 County Surveyor found 1" square pipe w/cap (set in 2001) to be in wrong position from GPS data. Removed 1" square pipe w/cap and set 1" square pipe w/cap at surface from 2001 overlay tie out.