Certificate of Location of Government Corner

ID#: 823105 **Description:** SW SEC COR 31 82 **Date Set:** 7/28/1988 **County:** Wabasha

Section: 31 **Township:** 108N **Range:** 12W **Monument Description:** Cast Iron Monument

Reference Ties:

The corner falls in centerline of E-W twp road, 1' east of centerline of twp road south and 2' east of centerline of twp road north
County highway disk in PP #20910 SE 47.26'
County highway disk in PP #24391 SW 64.69'
PK nail in top of guard rail post NW 30.63'
This corner is located by GPS measurement

Corner History:

9-1853 Gov't Notes, John Ball 80.00 set post & drove charred stake cor. to Township 107 & 108 North of ranges 12 & 13 West built mound with trench per instructions. Plante SE Osage Orange, NE apple seed.

5-1872 T. Hunter P 202 No. 211 found hole lined with bark after running line from NW cor. 1 over N1/4 1 and doubled distance 39.85 (2630.1' (N89°5'W) - Meas south 39.84 to M & L (S40'W)

1875 State law required monuments to be set at township corners. Thomas Hunter, County Surveyor, placed stone monuments as required although there is no survey notes documenting this particular corner

11-1886 T. Hunter P 416 No. 405 found engraved stone monument set several years back. -Meas. north 40.01 to stone & iron rod set M & L.

7-1-1966 J. Kerr dug extensively for corner large culvert in place diagonally across intersection NE to SW found (twp cor. mon.) stone concreted into headwall culvert by road crew. Replaced corner by projecting line from NE 36 over E1/4 36 and intersecting line from SW 35 over S1/4 36. - Meas. north 2635.6 to stone found (now CIM) then 2638.9 to NE 36 (now CIM) - Meas. west to stone & iron recorded and found (Now CIM) 2636.4 then 2633.4 set on town line at distance recorded by Hunter P 416 which checked by 1/16 fence north RP to township corner. A little south of center crossroads

10-2-1972 Olmsted County Surveyor found monument in good condition 14" deep.

7-21-1988 Olmsted County Surveyor (monument gone) establish location from ties and to new RP's P.K. nail in top of guard rail post NW 30.63' CIM taken out for replacement of culvert running diagonally across the intersection, set 60d spike from ties to PP SW & SE after traversing decided position correct. corner is centerline of road E & W 1' East of centerline road south & 2' of centerline road north. C.H. disc in PP #20910 SE 47.26 C.H. Disc in PP# 24391 SW 64.69

7-28-1988 Olmsted County Surveyor set CIM from 7-21-88 references.

9-20-2006 Olmsted County Surveyor found CIM in good condition down 0.6'.

4-3-2008 Olmsted County survey crew found CIM down 0.7' in good condition.