Certificate of Location of Government Corner

ID#: 831905 **Description:** W SEC COR 19 30 83 **Date Set:** 1/29/2007 **County:** Olmsted

Section: 19 **Township:** 108N **Range:** 13W **Monument Description:** Cast Iron Cap on telspar pipe

Reference Ties:

The corner falls in line with old remnants of fence west in tree line at field corner
County Survey Disk in S side 20" Elm W 11.99'
16d nail in N side 20" Elm W 12.00'
Steel post 2' east
Post w/sign 2' north
This corner is located by GPS reference stations "Sign Tech A & B"

Corner History:

10-1853 Gov't Notes: John Ball, 80.00 set post E, drove charred stake cor to sect 19, 24, 25 and 30. Built mound with trench per instructions. Planted SE Osage Orange NE Apple seed.

5-1877 T. Hunter P.308 No.302 found remains of old fence post in mound center set boulder 10x10x18 in its place. 16 west set stone M&L 19.92-1/4 1314.9'. 16 north set stake M&L 19.91-3/4. 16 center SE 1/4 24 set stone 7x8x20 inters lines.

1-1878 T. Hunter P.327 No.321 found stone P.308, meas east 36.94.

3-1879 T. Hunter P.355 No.347 found boulder stone set P.308. 16 east set stake on line at 17.20-1/2 1135.5' then 19.77-1/2 to 1/4 19-30 or 36.98 2440.7'

10-4-1965 J. Kerr found the west section Corner 19 and 30 Farmington Township which was evidenced by A limestone boulder and placed a Cast iron monument over 1/2" rod.

11-5-1996 Vince Fangman found CIM leaning. No useful ties, will shoot then remove and look for rod under.

11-13-1996 Vince Fangman found 1/2" rod under leaning monument. Reset CIM over 1/2" rod.

10-7-2005 County Surveyor found CIM lying flat on ground, removed by farmer who recently grubbed out woods to the north, did not find 1/2" rod. All ties and fence gone except for remnants of fence west.

1-29-2007 County Surveyor set 6' telspar pipe w/CIC from computed coordinates up 0.3'. Prior to setting monument did try to find 1/2" iron rod but could not locate it. CSD w/concrete nail in south side of 20" Elm W 11.99 and 16d nail in north side of said tree W 12.00. Set sign and post 2' north and steel post 2' east.