1 9-25-73 set C I M. over 5/8" x 13" iron and stone
cut. 3-75 (1)

section Corner. west 7-18 Elmira 105-11
east 12-13 Arion 105-12
#510705

1857 Hunter P 82 no 123 d 12.

used corner. Meas north 19.88½ - 19.88½ M & L
west 20.05 - 20.05 M & L.

5-17-1875 Hunter P 276 no 273 d 18 J Rinderknecht.
Corner missing reset by NE BT which was gone. The three remaining B trees did not form a perfect fit but by extending about each formed a common point set stone 3 x 9 x 36.
Meas east 39.00 N 89°10' E 2574.0
Meas south 40.12½ N 1½° W. 2648.25

Gov't Notes: Sept. 1853 - Set Post Burr Oak 10" N 15° W 165 links
Burr Oak 5" S 1° W 323 links Burr Oak 10" - S 68° E 145 "
Burr Oak 8" N 2° E 321 (over

5-18-1875 Hunter P 277 no 274 S. 13 & Runderknecht etal.
found stone P 276.
Meas west. 39.93 1/2 S 88 1/4° W to stone set M & L 2635.71
Meas south 40.12 1/2 N 1 1/2° W to stone set M & L 2648.25
1/16 south set stone 4x8x23 M & L 20.06 1/4. 1324.125
1/16 center N W 1/4 13 a stone 4 1/2 x 5 x 30 M & L on E-W 1/16 line.
of NW 1/4 13 no meas

9-25-73 Meas from south using line from W 1/4 18
over 1/16 stone north. set M & L 1324.12
- dug with back-hoe and found exact recorded limestone
down 5.5' very close to large span culvert made
from lime rock diagonally SE to NW thru center
intersection but ac corner falls 9' east off center it
misses east wall completely and was cased by hand
work on culvert rather than machine. See Card 2

Card # 2. West 7-18 Elmira 105-11. (2)
East 12-13 Orion 105-12 #510705
stone quite massive in sign 3 x 9 x 36" still
very vertical and full size.
set various irons glass etc arround stone
with 5/8" x 13" rod reset below C I M
53.18 NW to punch hole in top center W end 24" Culv.
42.88 NE to same E end "
81.0 SE to 20" W side northerly pine on E side
road. (sorry, pine may be dead 20"+ dia)
1322+ south to 1/16 stone, much remear & work
done SA corner.

12-17-98

W SEC COR 7-18 105-11 ELMIRA "510705" D

E SEC COR 12-13 105-12 ORION

CORNER GONE. LAID OUT POSITION FROM A DAIRY, BUT DIDN'T GET ANY DIP. NEW CULVERTS & DITCH WORK HAS BEEN DONE IN THIS INTERSECTION.

N 1.24
E 1.16

W SEC COR 7-18 105-11 ELMIRA "510705" 12-18-98 LPA JJ BB

E SEC COR 12-13 105-12 ORION E

SET 5/8" REROD DOWN 0.6' AS CORNER AFTER HWY MAINT PUT NEW CULVERTS IN INTERSECTION

CORNER FALLS 9 1/2' E ℄ CR # 136 + IN ℄ CR# 137 WEST + 2 1/2' S ℄ 80TH ST SE EAST.

RP's

PUNCH HOLE SE END 36" CMP W/APRON SE 29.73

PUNCH HOLE E END 24" CMP W/APRON NNE 49.58