1425-1973 set GLM over ½" rod #530904

corr 3-12-75

(1)

¼ Corner 9-16 Plea Grove 105-13.

9-1876 Hunter P305 no 300 Ø 9. L Bennett. found stake standing which did not agree with NW B.T. as to bearing course. also rotted stomp of NW B.T. on digging found hole & part of orig stake 2' west of stake first found. set iron wood stake. B Tree nor N 42½ W 89 links instead of N 50° W 89 links

— 1/16 north set cedar stake M & L 19.88 for line east 13.208

9-1886 Hunter P415 no 404 Ø 9. L Bennett, F Leach. found stake P305 tested NW BT proved correct.

— west set cedar stake at 17.65 (1164.9) then 22.65 (1499) to section Cor. (2659.8) small odd shaped parcel in Sec 16 east of river (see record)

11-1886 Hunter P417 No 406 S 16 P Redmond, Jr. Levan.

found stake P415

-south set stakes on line center 16 at 15.10½ chs
Then 5.03½ chs 332.31 then 5.03½ chs. then 15.10½ chs 996.63 to center 16.

all these for lines east at S 89° E. parallel to EW ¼ line
bearing of E-W ¼ line S 89° W. only to river.
bearing of N-S ¼ line S ¾° E about 60 rods.

4-27-1992. see center 16 for line of N-S ¼ line ran on 50' offset west from ¼ 16-21 (total cor) over lime-stone at center 16 are now in place. setting back to 40' (5) in final setting of 2656 from stone and nail 125' north for elec. meas north. the 2656 point proved 2618.6 to center 9. later found 4.65 S or 2613.95 from north.

Card # 2. 1/4 9-16 Pleasant Grove 10 5-13 (2)
~~3~~ 9-73 ran traverse from 1/4 4-9 thru to nail 125' North of 2656 nail set on 40' (E) found. which came up with. The N-S meas of 2613.95 final.
#530404
4-23-73 dug entire area at 1/4 9-16 after running direct offset line (no traverse) from 1/4 4-9 at 555.93' (E) cut back to 40' which after finding center 9.46 west. would actually be 40.9 at S end. corrected west to true line.
- found old post stub with soled post stub in it at 36.7 west to 35.8 W and stake hole at 39.6. or 38.7 W. at 12.7 south of 2656 (post stub discounted as too far east
- 4-25- dug north at 1/4 9-16 and found positive wood stake under roots of tree (cut out) 4.95' S of 2656 nail

over

or 2651.05 S to limestone at Center 16

final N 2618.09 - 4.65 + 4.95 or 2618.39 N to true Center 9 q

1¼"x5' pipe driven .2' east of cedar stake found

final corner ¼ 9-16 set CIM over ½" rod & junk

final S. 2651.01 -5.40 2645.6 to re-set Center 16 when set

RP CIM ¼ 9-16

14.8 SE to natural mark on S side 7" red cedar tree

31.0 SSW to 60 D W side 20" hg W oak tree

32.6 NNW to Center blazed 10" oak

50.75 ESE to NE corner limestone foundation old house

Note — This corner set on direct line from ¼ 4-9 CIM over 1¼" iron pipe at Center 9 set .2' east of stake. placing corner exact N-S of stake found and .9' west of stake found.

#530904 (3)

1/4 corner 9-16 Pleasant Grove 10S-13

June 1974.

Visited corner since there was logging going on in the area. Found corner under a tree top but mons. e.k. - R.P.'s in place.

May, 1856 Thos. Hunter Pg. 5 No. 8 shows 1/4 Post. 1/16 north 19.79 M&L to Center Section.

Jan, 1864 P.C. Compton Pg. 79 No. 118 shows 1/4 Cor. See Survey For S.E. 1/4, N.E. 1/4 Sec. 16

Pleasant Grove 1/4 corner 7-16

#530904

Govt Notes on Back

Govt Notes M.G Kamrick 1854 East Raulem
40.00 Std Iron Std post 9-16
Wire on iron line between Stds 9-16
40.00 Std Std post U 9°40'
White Oak 111 W 50 W 87 1 Ks
" " 18 S 117 W 113 1 Ks