10-21-79 CIM
9-20-95 CHD SET 1" SQ PIPE/CAP #612704 (1)

1/4 corner 27-34 Dover 106-11.
4-1871 Perry by Hunter P182 no 193 S27 N.N. Pike
found stake at 1/4 post center road in line fence
running south

CHD 180 P3 1943 assumed corner in line
fence south and center road A P.O.T.
set 2"x2" hub.
Meas west 2631.1 Meas east 2621.5
GOV. NOTES - 1853 - J BALL
SET 1/4 SECTION CORNER POST m+l 39.98 1/2 2639

10-2-1979 We dug with the backhoe from the traverse nail (in ℄ and in line with the fence South) North 2', South 4½', East 4', and West 4' by 3' deep. Found only 2"x2" CHO' hub .3 North and 1.0 East of the t.n. The Conditions were not too good on the South side of the hole with little black dirt, but the North side was fairly good.

t.n. } 6.63 S.
10.2 E

10-19-1979 We dug 5' more off the East end of the previously dug hole to cover the line from the mark found 10-16-1979 at ¼ Cor 22-27 over the stake found at the Center 27 which came appx 7½' East of the t.n. We only found one mark with referencing which was only a dark spot in the clay. No wood piece or definite stake shape.


RP mark } 8.3 NW
4.9 NE to fence

10-31-1979 Set a CIM over a ½" rod 2.2 South of A. Armstrong's hub (set in line with fence So. in 19___) and on line from Sec. Cor. 26-27-34-35 to Sec Cor 27-28-33-34. This corner is 2' South ℄ and 1' East of present fence South.

RP: CSD E. side power pole SSE 33.52

#612704 (2)

1/4 Cor 27-34 Dover 106-11

1/16th West 10-3-1979 We dug from the traverse nail (in ℄ and in line with fence N & S) as follow: 

by 4' to 5" deep.

found the remains of a stake of about 3" diam. and 16" long 4' deep and .3 West and 2.95 South of the t.n. Left stake in place. Stake 3' So. ℄

t.n. } 4.18 N / 6.41 W

stake } 6.87 NW / 7.14 N

6-15-95 - FOUND CIM. SET 1" SQ PIPE W/CAP ON SOUTH BALK SLOPE CR #29 58' SOUTH OF ℄ + 4' NORTH OF COR POST.

T@ REF PIPE

∡ RT TOP CEN DOVER WATER TANK TO 1/4 COR 27-34

21° 45' 40" dk 02 — 23° 26' 54" dk 01

0° 10' 09" dk 03 — 1° 51' 28" dk 05

21° 35' 31" — 21° 35' 26"

TO 1/4 COR 27-34 (CIM)

VA 91° 00' 20" dk 07

SLOPE 55.415 HOR 55.405

9-20-95 - CHO SET 1" SQ PIPE W/CAP