/

#621209 ①

1/4 Corner Center 12 Ejota 10 6 - 12.

6-1875
10-1877 Hunter P281 No 278, L12, Dr C Zeal, John Bush.
stake set at true inters lines with line set for fencing south.

1/16 south set stake 20.08 1/4 M & L. N 1° W 1325.45'
for line west run out for fencing: N 89° E

1/16 west set stake 19.91 1/2 M & L. N 88 3/4 E

1314.4

T. Hunter 1877 Set Stone 3x6x12 and Possibly
Book 5 Page (23) Witness stone 50 links Due north

4-16-1979 (1979 Remon. Book Pages 25 and 33)
and 4-1979

The County Surveyor dug at the 1/16th South of the Center 12
Found a stake hole down about 20" from the surface.
Set a 1/2" diam. bolt (1" sq. head) with Rt ∠ bend
at bottom. Bolt about 12" long (head to bend) —
also set a piece of limestone on North side of
bolt. Corner falls 2' West of corner fence post
of fences N-E-W and came .8 N and 1.64
West of the traverse nail (removed)

The C.S. dug on the S.W. side of three corner post
complex at the Center 12 at near comp. loc. (comp.
at intersection of E-W 1/4 line and line from the
N 1/16 Cor 12 to the stake hole fd. at the 1/16th So. of
the Center 12). Did not find anything. Bore of fence
corner post of fence South would be limiting a few
inches of the comp. location — set a wood stake
about 1 1/2" sq. x 2' long (up 6") at 1.0' West and 1.0 South

1/4 Corner Center 12 Eyota 106-12 (2)
#621209

of the traverse nail (removed) - after computing in office of location of 1/16th corner South (fd stake hole) - this wood stake at Center 12 is now ± .3 too far North and ± .25 too far East to hit corrected computed location.

4-16-1976 Set traverse point at the 1/16th East between two comm pnts at the 1/16th East of Center 12