#640909 (1)

Conc. Monu. inplace Dec 1975
4-74 Mon. Knocked over. Stood it up.
B17189 FD 5/8" PIPE/CAP # 11622 NE OF CONC MON

1/4 Corner Center 9 Rock 10 6-14

12-1893 H Fraser P539 No 500 89. Cornfleth Stoppel.

drone stake at intersc lines.

Mr Cornfleth & Mr Stoppel aver that in the spring they will set iron rod and plant stone at corner.

-16 meat came in center river M&L 20 01.

- drone ~~tree~~ stake on 1/4 line at 17.50 ft. (1155.6' east of W 1/4 9.

10-1939 J Karr P522B B16-P43 Dr Krusen.

found concrete monument set in Mayo survey. and (one

County surveyor some years ago by Williams.
– 16 east set iron stake M & L 1318.26.
18" blackjack center ℄E 36.5
10" elm center ℄W 50.75

B140 PI C HD 1943. Corner as conc mon used on traverse

12-1975: Shot Mayo Mon. in resetting 1/4 Cor 8-9.

4-3-78 Found the concrete monument knocked over (tilted West). Stood the stone up but had no shovel to dig down to check exact location. Monument on the N. side of a new E-W Fence, 1' NE of the old corner post and up 12". Also appear 55' West of the fence corner to the fences So. and West.

1/4 Corner Center 9 Rochester 106-14 (2)

7-1857 T. Hunter Pg. 34 No. 55 shows Center Sec. #640909

Prop. Corner west 22.75 then 17.50 to 1/4 Post
meas. East 39.70 to 1/4 Post
meas. North 17.74 to Prop. Cor. then 22.36 to 1/4 Post.
See Survey For Interior Breakdown

Jan, 1858 T. Hunter Pg. 47 No. 69 shows Center Sec.
1/16 East 19.85 chs. M&L to 1/4 Post
(See Survey for breakdown of NE 1/4 Sec. 9 & B.T.s to 1/16 Cor's

8/7/89 FD 5/8" PIPE/CAP # 11622, 0.35 NORTH & 0.30' EAST OF TOP OF CONC. MONUMENT WHICH IS LEANING EAST ± 1.0', 5/8" PIPE ACCEPTED AS CENTER