6-4-1963 set C/M over orig boulder.
10/12/89 RESET C/M OVER 3/4" ROD OVER STONE
1/4 corner "29-32" Rock 106-14. (1)
5-1874 Hunter P252 no 252 L32 J. Dibble. #642904
B trees gone, found stub of old stake in line fence
running east 48 links west of fence corner.
set new stake in to place no mens.

5-1877 Hunter P314 no 308 L29 J Dibble.
found stake set P252.
-16 west set stake M & L 20.15.
-16 north " " " 19.91
-16 east " temp stake M & L 20.09.
-16 center SW 1/4 set stake M & L 19.88 on N-S 1/16 line, also intersection
-16 center SE 1/4 " " intersections.

over.

5-1895 H Fraser P 572 No 524 & 29 Chas Coleman.
found stake P252 set stone 2x8x18 with stake.
-16 North found stake P314. set iron stake with boulder
by its side N 0 L 19.91.
-16 west set boulder N 0 L 20.15 - couldn't find Hunters stake.
-16 east set stone 2x8x18 N & L 20.10
-16 center SW ¼ 29 drove stake with stone by side
N 0 L N-S ¼ line 19.88 - didn't check if still enters lines.

6-1963 J Kerr found boulder set C I M over it.
corner very near in line fence north & center road west.
Dive power pole Wrong stone SW 71.3
" tele " SE 42.0

1939 C H D B103 P53 found L stone 18x4x12. & stake OK
1960 B 232 P4. found stone boulder. Sp D Tele Pole N 26.85 Wrong.
Meas south 5292.9

#642904

Card # 2. 1/4 29-32 Rochester 106-14 (2)

8-24-1970 Co surv. run line from north, found C/M in place wrong. dug for recorded limestone, not boulder found. found same with county hub and iron witness set 1939, 3' deep. 4.36' south and 2.57' east of old C/M. set by county ties 1960 - reset C/M over findings. a huge boulder lies just north of old limestone some 18" diameter.

New RPS.

— old Disc in power pole # 25141 LE 36.92.

— old disc in power pole # 25142 NW side up 5" SW 71.34.

— northwest corner new house foundation. Slope meas SW 157.15.

— pipe cap on W side tele cable pole terminal N 31.6.

— Like "bulecap on NE side P.P. # 116877 slope meas NNW 129.9

(over)

8-1-72. Zap from C/M over true orig stone found east to C/M set over broken lone iron found. 6-1964 R W Fraser. stone 2x8x18 M&L 20.10 1326.6 2653.2. Co H W. 2637.7 from point 2.57 west of true corner Meas ~~grid~~ 2637.56 with 1/16 fence south about 1324'± from 1/4 29-32 which is new and slightly curved. will dig with tractor up to a rod east of C/M.

8-2-72 dug and found 28-29-32-33 exactly as Hunter described stone 11.2' east of C/M as set. MAKING the final elec Meas 2648.76

1936- C.H.D. book # 81 page 47 Found boulder with + on it and old stake, by measuring South from stone monument at Center-29 to 1/16 cor. -old stake set in Concrete Dist-1312.5 Pushed line south to find Corner

Rochester 1/4 corner 29 & 32 #642904 (3)

Coal Mines -- Back

10/2/89 FD CIM IN GRAVEL RD LEANING BADLY, TEL CABLE POLE TERMINAL GONE

10/12/89 DUG OUT CIM WITH JACKHAMMER FD BROKEN IN 3 PLACES, DOWN 28" FD TEL CABLE ON EAST SIDE, THIS IS HOW CIM WAS BROKEN, DUG DOWN TO STONE! WITNESS IRON 39" DEEP, SET 3/4" RE-ROD OVER STONE, CIM OVER 3/4" RE-ROD, RETOOK TIES

36.87 SE TO CHD DISC IN PP # 25141

71.28' SW TO CHD DISC IN PP # 25142

SLOPE 129.97' NNW TO BOTTLE CAP IN PP # 11687

Gov't Notes W.B. Yerbi 1854 East Random 29+32

40.00 Set A temp Steel post

West between 29+32 8° 50' E

40.17'12 Set A Steel post

Bur Oak 10 N 38 E 6 3/4 S

Bur Oak 4 S 6 8 W 90 1/4 S