/ 11-4-69 set CIM, 3/4"x12" rod below by line & measurements #643106 [1]

1/4 corner west 1/4 31 Rock 106-14
east 1/4 36 Salem 106-15

5-1873 Hunter P220 no 224 S36 Jno Dee - L Hackins Peter Anderson.
found original stake in org mound, pits nearly filled.
1/16 north set perm stake 20.00 N & L.
— meas south to bisp corner 40.02.
— 1/16 west set stake N & L. 19.98 1/2.
— 1/16 center NE 1/4 36. set stake at inters lines

6-1877 Hunter P315 no 309 S 31 J Dibble
found stake in mound - used to set center 31 only.

(over)

8-29-69. set nail on random line 2641 from Oval center crossroads south came just N catch drive way - 5' N of fence W

11-4-69. Meas from N-S 1/16 fence west as. 00 1319.0' record 19.98 1/2 M&L. No center could be reset accurately altho N-S 1/4 line 36 run & measured record 2645.28 N half 2608.32 south half. set nail at 2645.28 used as chainage line only.

- after setting Twp corner figured meas to north 1/16 fence east 1320.7 near record. - set C/M at 2641.4 from Twp corner and 1319 from 1/16 fence. gives about right amount of kink in line to south
- C/M comes off road 3' west of west edge traveled road.
- punched cross in north end. field center east 33.32
- " " " south " drive " slightly W of north slope - 92.93
- bottle cap on N side power pole 38534 ENE 51.3
- 20D on N side lone 6" elm. ESE 99.7.

This corner midway 2641.4 and 12' ± west of direct line 1319 to 1/16 F NW

1/4 corner West 1/4 31 Rochester 106-14 L2
East 1/4 36 Salem 106-15

#643106

Govt Mon Known 1854

40.00 Set post & drive channel stake to quarter section corner. Both mound with trench. Planted Osage Orange. S.E. & N.E. Apple trees.

put with W'ly 31
106-14.

This is Sec. 86
Salem Twp.

