X 11/9/78 CIM #652905 (1)

Section corner 29-30-31-32 Salem 106-15

6-1905 W Fraser P92B & 19-20-21-29-30 Salem town board

found stone and stake set as corner

- meas north 39.82 (2628.12) 3 times to 1/4 19-20 used to set 19-20-29-30

8-1954 Co Hwy Dept B 210 P2 8x8x30 Capped conc mon. 1/4 rod riser - 1961

Hub fence line NE 98.05

" " " NW 94.23

Disc Tele pole NE 64.83 - now P.P

" power " NW 55.22 - checks ok with rod riser

over

Aug. 12, 1974 Co. Surv.
found Co. H.D. 1" iron riser and accepted this
as Corner for Road staking To North.
Checked only Tie remaining To P.P. - N.W. and fd O.K.

---

set by Michael Karrick 6-1854

66.60 Road runs N.W.
80.00 Set post for corner to sections 29, 30, 31 & 32 erected mound with trench pits chared stake and Osage Orange seeds at each angle

---

5-18-1977 - Co. Surv. fd 1" iron riser - dug on So. Side with backhoe - fd 8" Sq. x 30" Conc. Mon'm. with 4" x 10" x 14" Limestone under 8" Conc. Mon'm. - all fairly lined up over Stone 1/2" iron rod should go 0.2' E and 0.15 N. To be over center of Limestone (Top of L.S. is ± 5.0' deep [Ready For CIM
1/16th East 5-19-77 Dug from 3' W to 6' E of T.N. and from 3' So. to 2½' N (approx). Found nothing. Road cut to clay.

#652905 (2)

Section Corner 29-30-31-32 Salem 106-15

11/9/78 Set a CIM in place of the rod/mark over the concrete monument The corner is in the E of the roads N-S-E-W.

RP's: CSD in NE side pp# 7573 (Old CHD Disc on N side in low tree) NW 55.19

Plastic Disc in SE side pp# 7572 NE 56.27

Punched cross "+" in lug at top E. end 24" C.M.P. in the road South SE 36.17

March, 1860 Samuel McDowell Pg 64 NC 90 Shows Sec. (6, 6 = = Survey for West ½ of Sec 29

(652905) (14) mw, mc, RF

Sec 29-30-31-32 106-15 Salem

Set Ref pipe on South edge field drive 55 1/2' north of ℄ CR 17 and 25 1/2' west of ℄ 110th Ave SW.

@ Ref pipe

Rt PK in PP# 7571 (2nd pole east on North side CR#17) to Sec Cor 29-30-31-32

64° 34' 16" 65°16'08"
0°00'22" 0°42'18"
64°33'54" 64°33'50"

To Sec Cor 29-30-31-32 (CIM)

VA 87°24'10"

Slope 60.385 Hor 60.325

Rt PK in PP# 7571 to P.K nail @ prop Cor 549.68 East of SW 29

4°45'06" 5°29'52"
0°42'16" 1°26'58"
4°02'50" 4°02'54"

To P.K. nail @ 549.68 east of SW 29

VA 88°04'34"

Slope 577.205 Hor. 576.88

10-21-99
EPA MC

"652905" SEC COR 29-30-31-32 106-15 SALEM
SURVEY CREW SET PK NAIL AT SURFACE
FROM TIES.