X Offsets To Corner which falls in Ditch 10-23-1974

section corner. 29-30-31-32. Quincy 10 7-11 (1)
#712905
10-1874 Hunter P 262 no 261 L 31 Peter Scherer & others
Corner in controversy, badly rotted stump having been taken as BT
and stone placed by L D Hillman as corner disputed by a Mr Bush and
Mr. Krahler as too far north & west. On measuring from 1 mile
south found stake by fence owned by Mr Bush & mound
& stake location stake found nearly 24" long & flattened
Meas south 19.87 5271.42 agreed better than 80.33 to stone 5321.78
placed. stone at stake location 29 x 18 x 3½"
1/16 south — set stake 19.96 3/4 M & 5/L. 1317.85
Meas west - 39.85 To N 1/4 31 2630.1 (Ores)

6- 1881 John Fraser. P 368 No 359 L 29, C Laird, J & A Buck.
found govt corner. made new B tree witnesses.
10" burr oak N 78½° W 10 links.
8" " " S 83½° W 12 links.
reference as to description of corner refered to P 262

Benson.
5-1889. Thos Fraser P 431 No 418 L 30 Kimber, Wallis, Henck
Corner "D" stone washed out but was tied to fence. There had been
a wash formed where the corner stood and a slab had been
used afterwards where corner was. Tested by 2 west B trees.
and tested within 3 inches set stone 3 x 12 x 24.
— Meas N to prop set stone 18 x 5 x 3. at 22.47¾ from D.
1483.5 then 17.50 (1155.0 to stone 3 x 7 x 22. set M & L.
39.97¾ (2638.3 which has 1/16 stone N M & L size 3 x 12 x 18.

Section Corner 29-30-31-32 Quincy 107-11 #712905 #2

10-23-74 Corner falls in large ditch. Projected the E. line of section 31 north and doubled doubled the distance between the E 1/4 Cor. Sec. 31 and the S.E. cor 31. Did not set the actual corner. Instead set 2 irons on the E. line of section 31?

R.P's to iron rods:

① Rod that is 73.2' North proj. North?
Nail north side 16" Black Oak S.E. 49.8
Nail north side 10" Black Oak E.N.E 31.5

② Rod that is 158' North
Concrete nail on E. side P.P. #697 N.N.W. 37.0
N. end culv. NW 96.'
Rod lies 8' north of ℄

Probably no
See DWG 275'
Also 73.2 prob more like 72.98